S
625.704
H3Pe
Feb.4,1985

PLEASE RETURN

Montana State Library
3 0864 1006 6580 4

MONTANA

DEPARTMENT OF HIGHWAYS

CONSTRUCTION, DISTRICT DESIGN and PRELIMINARY SURVEY PROGRESS REPORT

STATE DOCUMENTS COLLECTION

FEB 24 1985

MONTANA STATE LIBRARY
1515 E. 6th AVE.
HELENA, MONTANA 59620

ISSUED THE FIRST MONDAY OF THE MONTH
February 4, 1985



LEGEND

STATE MAINTAINED
FEDERAL-AID ROUTES

- Interstate
- Primary
- Secondary

INCORPORATED CITIES

- Capital
- County Seat
- Other

Butte Over 5000
Cascade Under 5000

FINANCIAL & COMMISSIONER DISTRICTS

District Boundary

(3) District Number

Effective Date: 7-1-83

MONTANA

PREPARED BY THE
STATE OF MONTANA
DEPARTMENT OF HIGHWAYS
PLANNING AND STATISTICS BUREAU

IN COOPERATION WITH THE
U.S. DEPARTMENT OF TRANSPORTATION
FEDERAL HIGHWAY ADMINISTRATION

SCALE
0 20 40 60 Miles

DISTRICT: Missoula
1130

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: Jan. 30, 1985

	PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
268	Mullan Road RS 263-1(4)1	G, GS, PMS & Struct. 4.2 Miles	Final PSH	120	47	Mar 7 1985
630	Kalispell Strip F 1-2(29)121	PMS 1.2 Miles	Final PSH	5	45	July 9 1985
803	Hall East RS 512-1(1)0	PMS 1.9 Miles	Final PSH	~	40	Mar. 4 1986
804	Hall West RS 513-1(1)0	PMS 2.5 Miles	Final PSH	~	40	Mar 4 1986
603	Libby Southeast F 1-1(19)38	PMS 6.5 Miles	Final PSH	~	~	Mar 29 1986
	St Regis Northeast F 33-1(5)0	PMS & Widening 3.4 Miles	Final PSH	~	1	
815	Kila East & West F 1-2(23)99	PMS & Widening 12.3 Miles	Prelim. PSH	~	1	Aug 16 1985
788	Macion West F-HES 1-2(22)90	PMS & Widening 10.0 Miles	Prelim. PSH	~	1	Aug 1 1985
024	Flathead Co. Line-South F 5-2(3)86	G, GS, PMS 7.2 Miles	Plans to Checker	114 1/2	75	Nov. 20 1986
243	Dixon - North RS 212-1(1)0	G, GS, PMS 3.2 Miles	Prelim. PSH	102	15	Feb. 7 1986
772	W. of Dixon - Revais Cr. BRF 6-1(28)105	Str. & Repcs. 0.5 Miles	Final PSH	~	0	Nov. 13 1987
649	Meadow Cr. South (York) S 508-1(2)12	G, GS, PMS & Structs. 5.5 Miles	Prelim. PSH	~	5	Jan. 1 1987

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

DISTRICT: Missoula
1130

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: Jan 30, 1995

	PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
837	2 Miles South of Polson F 5-2(25)38	Lt Turn Bays 0.5 Mile	Final PIH	77	12	June 1 1985
632	Post Creek - Ronan F-HES 5-2(25)38	PMS 8.4 Miles	Final PIH	80	10	Jan. 6 1986
602	Big Fork South West FR 52-1(3)18	PMS & Widening 16.9 Miles	Planning Report	~	1	Mar 8 1985
567	Elk Hill-Lion Springs F 1-1(12)65	G, GS, PMS 3.3 Miles	Final PIH	~	48	Nov. 13 1985
521	Hamilton - Corvallis RS 269-1(5)0	PMS & Widening 6.1 Miles	Planning Report	~	0	Aug 21 1986
	Perma Canyon (Roadway) RS 382-1(1)1	G, GS, PMS 2.8 Miles	Final PIH	2	45	
	- - - - - - - - -	- - - - - - - - -				
635	Seeley Lake - Iaer Lake FR 83-1(3)15	PMS & Widening 8.3 Miles	Final PIH	4	3	Oct. 30 1985
522	Fisher River Bridge BRF 1-1(15)57	Struct. & Appers. 0.6 Mile	Final PIH	46	49	Sept. 3 1985
816	Big Fork - East F 83-1(3)24	PMS & Widening 8.7 Miles	Final PIH	~	2	May 6 1986
634	Clearwater Jct. - East FR 24-1(16)32	PMS & Widening 11.8 Miles	Prelim PIH	89	13	Oct. 22 1985
770	Orando - East RTE-HES 24-2(16)43	PMS & Widening 12.3 Miles	Planning Report	~	5	June 21 1985
604	Eureka - South F 5-4(2)174 U-1	G, GS, PMS & Struct. 12.6 Miles	Final PIH	~	11	Nov. 14 1989
	Ravalli Weigh Station F 5-2(30)27	Scales, Appers, & Widening	Prelim. PIH	16	0	
	- - - - - - - - -	- - - - - - - - -				

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

DISTRICT: Missoula
1130

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: Jan 30, 1985

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
724 Whitefish - Olney F 5-3(20)129	Timber Removal 16.6 Miles	Final PS&E Plans	~	0	Sept. 2 1986
Perma - Dixon F 6-1(30)91	Gr, GS, PMS 17.3 Miles	Planning Report	~	0	
Blue Bay North & South F 52-1(5)3	PMS 14.7 Miles	Planning Report	~	0	
Happy's Inn East & West F 1-4(26)69	PMS & Widening 11.3 Miles	Planning Report	~	0	

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

DISTRICT: MISSOULA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 1-30-85

PROJECT NO.: I-IG 90-1(61) 27, U-869
PROJ. NAME: ST. REGIS EAST & WEST
LENGTH: 6.8 MILES
COUNTY: MINERAL
CONTRACT TIME: 220 WORKING DAYS
ORDER TO PROCEED DATE: 4-16-84
% COMPLETE: 76
% TIME USED: 58
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 7,466,868.84
CONTRACTOR: WASHINGTON CONST. CO.
FROM (town): MISSOULA, MT
AWARD DATE: JAN. 30, 1984
DATE WORK STARTED: MARCH 5, 1984
PROBABLE COMPLETION DATE: July 15, 1985
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: JAMES L. CYR
NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 649-2460
ADDRESS: STAR ROUTE 472
ST. REGIS, MT 59866

GENERAL: CONTRACTOR ON WINTER SHUT DOWN.

Items % Complete are as follows: Prepare Detour = 100%, Clearing & Grubbing = 100%; Remove Guard Rail = 90%; Unc. Excav. = 98%; Sub-Excav. = 100%; Special Borrow = 99%; Topsoil = 87%; Comp. Roadbed = 99%; Haul = 98%; Obliterate Roadway = 100%; 1"C.B.C. = 68%; ¾"C.T.S. = 8%; Pl. Mix Bit. Surf. = 27%; Pl. Mix Base = 44%; Class "DD" & "AC-DC" Conc. = 98%; Excav. Culvert = 98%; All Drain Pipe = 98%; Bedding Material = 98%; Seeding & Fert. = 33%; Chain Link Fence = 24%; C85W Fence = 16%; Farm Fence (F2W) = 100%; Farm Fence (F4W) = 32%.

2 men in office on computations & checking Notes

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Jan. 31, 1985

PROJECT NO.: I-IB90-1(61)77, U-10
PROJ. NAME: Str. Rehabilitation
LENGTH: 0.2 Mlg
COUNTY: Mineral
CONTRACT TIME: 110 WD
ORDER TO PROCEED DATE: 7-30-84
% COMPLETE: 6
% TIME USED: 10
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 762 627.00
CONTRACTOR: Pacemaker Industries, Inc.
FROM (town): Spokane, WA
AWARD DATE: 7-6-84
DATE WORK STARTED: 8-16-84
PROBABLE COMPLETION DATE: Sept. 1985
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Jack Silvey
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 649-2460
ADDRESS: St. Regis

GENERAL: The project is shutdown for the winter. Two engineers are working on Maintenance Bridge Inspection.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Jan. 31, 1985

PROJECT NO.: I 90-1(57)39, U-4
PROJ. NAME: Sloway Superior
LENGTH: 8.1 Miles
COUNTY: Mineral
CONTRACT TIME: 200 WD
ORDER TO PROCEED DATE: 10-20-82
% COMPLETE: 100
% TIME USED: 98
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 10-3-84

CONTRACT AMOUNT: $ 7299746.44
CONTRACTOR: Peter Kiewit Sons' Co.
FROM (town): Sheridan, Wy
AWARD DATE: 9-21-82
DATE WORK STARTED: 11-2-82
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 10-16-84

EFFECTIVE OPENING DATE: Oct 1983
PROJECT MANAGER: G. Tehija
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 822-4810
ADDRESS: Superior

GENERAL: The final estimate data will be returned to the Project Manager on Feb 1st for minor corrections. The estimate data will be forwarded to Helena about February 15th.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

6

CMS-14

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Jan. 31, 1985

PROJECT NO.: IR 90-1(98)43
PROJ. NAME: Superior-E & W.
LENGTH: 11.5 Miles
COUNTY: Mineral
CONTRACT TIME: 100 WD
ORDER TO PROCEED DATE: 8-30-83
% COMPLETE: 100
% TIME USED: 80
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $3,601,551.10
CONTRACTOR: McTaggart Const. Co.
FROM (town): Great Falls
AWARD DATE: 8-5-83
DATE WORK STARTED: 9-6-83
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 10-16-84
EFFECTIVE OPENING DATE: 10-12-84
PROJECT MANAGER: G. Tehija
NO. OF ENG. PERSONNEL EMPLOYED:
TELEPHONE: 822-4810
ADDRESS: Superior

GENERAL: The Final Estimate was submitted to Helena on January 16, 1985.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: 1130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 1-31-85

PROJECT NO.: IR 90-2(72) 98
PROJ. NAME: Missoula East & West
LENGTH:
COUNTY: Missoula
CONTRACT TIME: 120
ORDER TO PROCEED DATE: 9-24-84
% COMPLETE: 17
% TIME USED: 18
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 990,963.00
CONTRACTOR: Idaho Constr. Co.
FROM (town): Twin Falls, Idaho
AWARD DATE: 9-4-84
DATE WORK STARTED: 9-19-84
PROBABLE COMPLETION DATE: 8-30-85
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: William C. Mantt TELEPHONE: 549-6491
NO. OF ENG. PERSONNEL EMPLOYED: 2 ADDRESS: Department of Highways
Missoula, MONTANA

GENERAL: No Work in JANUARY 1985

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Jan. 31, 1985

PROJECT NO.: IR 90-2(73)119
PROJ. NAME: Clinton-E & W
LENGTH: 15.5 Miles
COUNTY: Missoula-Granite
CONTRACT TIME: 90 WD
ORDER TO PROCEED DATE: 4-16-84
% COMPLETE: 100
% TIME USED: 92
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 10-5-85

CONTRACT AMOUNT: $ 2,796,742.94
CONTRACTOR: American Asphalt, Inc.
FROM (town): Missoula
AWARD DATE: 11-7-83
DATE WORK STARTED: 2-28-84
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 10-24-84
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Allen Dutton
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 363-4420
ADDRESS: Hamilton

GENERAL: The Final estimate was submitted to Helena on January 30, 1985

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Jan. 31, 1985

PROJECT NO.: IR 90-3(60)135
CONTRACT AMOUNT: $ 1,422,689.22
PROJ. NAME: Beavertail-East
CONTRACTOR: American Asphalt, Inc
LENGTH: 7.6 Miles
FROM (town): Missoula
COUNTY: Granite
AWARD DATE: 11-17-83
CONTRACT TIME: 70 WD
DATE WORK STARTED: 2-28-84
ORDER TO PROCEED DATE: 4-16-84
PROBABLE COMPLETION DATE:
% COMPLETE: 100
NO. DAYS WORKED PER WEEK:
% TIME USED: 82
NO. SHIFTS PER DAY:
NO. MEN EMPLOYED:
NO. HOURS PER SHIFT:
ACTUAL COMPLETION DATE: 10-5-84
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 10-24-84
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Allen Dutton
TELEPHONE: 363-4420
NO. OF ENG. PERSONNEL EMPLOYED:
ADDRESS: Hamilton

GENERAL: The Final Estimate was submitted to Helena on January 30, 1985.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

10

CMS-14

DISTRICT: 1130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 1-31-85

PROJECT NO.: IR 90-3(41)142
PROJ. NAME: Beaverhead East & West
LENGTH: 7.6
COUNTY: Granite
CONTRACT TIME: 60 W.D.
ORDER TO PROCEED DATE: Sept. 24, 1984
% COMPLETE: 0
% TIME USED: 0
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Allan Dutton
NO. OF ENG. PERSONNEL EMPLOYED: 0

CONTRACT AMOUNT: $ 1,727,337.75
CONTRACTOR: Jim Gilman Exc. Inc.
FROM (town): Butte Montana
AWARD DATE: Aug 29, 1984
DATE WORK STARTED: 1-16-85
PROBABLE COMPLETION DATE: July 15, 1985
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:
TELEPHONE: 363-4420
ADDRESS: P.O. Box 328
Hamilton MT. 59840

GENERAL: Contractor moved crusher to the Miltag pit where state tested. Land owner changed his mind and moved Contractor to different area. State retesting at this time. No work.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

11

CMS-14

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Jan. 31, 1985

PROJECT NO.: HES 7-1(30)66
PROJ. NAME: Stevensville Jct. 93
LENGTH: 0.00
COUNTY: Ravalli
CONTRACT TIME: 20 WD
ORDER TO PROCEED DATE: 4-16-85
% COMPLETE:
% TIME USED:
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 11,185.60
CONTRACTOR: Christy Contracting Co.
FROM (town): Hamilton
AWARD DATE: 12-5-84
DATE WORK STARTED:
PROBABLE COMPLETION DATE: 5, 1985
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: Allen Dutton
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 363-4420
ADDRESS: Hamilton

GENERAL: The contractor has not contacted this office since the award of the contract.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: MISSOULA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 1-25-85

PROJECT NO.: F24-1(18)32
PROJ. NAME: CLRWTR. JCT. WEIGH STA.
LENGTH: ~
COUNTY: MISSOULA
CONTRACT TIME: 100 W.D.
ORDER TO PROCEED DATE: 7-30-84
% COMPLETE: 67%
% TIME USED: 70%
NO. MEN EMPLOYED: 2-6
ACTUAL COMPLETION DATE: ~

CONTRACT AMOUNT: $621,344.55
CONTRACTOR: AMERICAN ASPHALT
FROM (town): MISSOULA
AWARD DATE: 7-6-84
DATE WORK STARTED: 8-6-84
PROBABLE COMPLETION DATE: 5-1-85
NO. DAYS WORKED PER WEEK: 4-5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: ~
EFFECTIVE OPENING DATE: ~
PROJECT MANAGER: JASON R. GIARD
NO. OF ENG. PERSONNEL EMPLOYED: 1
TELEPHONE: 549-6491
ADDRESS: MISSOULA

GENERAL: THE ELECTRICAL SUB-CONTRACTOR IS DONE INSTALLING POLES & HAS MOST OF HIS WIRE PULLED

THE SCALE HOUSE IS FRAMED, SHEETED, DOORS WINDOWS IN AND MOST OF THE SIDING ON. THE ELECTRICIANS AND PLUMBERS ARE WORKING INSIDE.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: MISSOULA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 1-25-85

PROJECT NO.: BHF 24-2(1)49
CONTRACT AMOUNT: $ 207,972.95
PROJ. NAME: No. Fork Blackfoot Riv. BR.
CONTRACTOR: Mc Intyre Const. Co.
LENGTH: 0.11 MILES
FROM (town): Great Falls, MT
COUNTY: Powell
AWARD DATE: 10-5-84
CONTRACT TIME: 90 W.D.
DATE WORK STARTED: 10-16-84
ORDER TO PROCEED DATE: 10-22-84
PROBABLE COMPLETION DATE: 5-30-85
% COMPLETE: 34%
NO. DAYS WORKED PER WEEK: 0
% TIME USED: 20%
NO. SHIFTS PER DAY: 0
NO. MEN EMPLOYED: 0
NO. HOURS PER SHIFT: 0
ACTUAL COMPLETION DATE: —
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: —
EFFECTIVE OPENING DATE: —
PROJECT MANAGER: Hasson R Giard
TELEPHONE: 549-6491
NO. OF ENG. PERSONNEL EMPLOYED: 0
ADDRESS: Missoula

GENERAL: Contractor has shut down for the winter.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Jan. 31, 1985

PROJECT NO.: RS 597-1(3)0
PROJ. NAME: Alberton-South
LENGTH: 1.2 Miles
COUNTY: Mineral
CONTRACT TIME: 75 WD
ORDER TO PROCEED DATE: 4-16-85
% COMPLETE:
% TIME USED:
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 721,712.55
CONTRACTOR: Western Materials Inc.
FROM (town): Missoula
AWARD DATE: 12-5-85
DATE WORK STARTED:
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: G. Tabija
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 728-4810
ADDRESS: Superior, MT.

GENERAL: The preconstruction conference is scheduled for February 1, 1985.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 1-31-85

PROJECT NO.: HES 4141(14)
PROJ. NAME: Safety Improvements
LENGTH: Statewide
COUNTY: Various
CONTRACT TIME: 30 WD
ORDER TO PROCEED DATE: 9-24-84
% COMPLETE: 100
% TIME USED: 83
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 11-10-84

CONTRACT AMOUNT: $ 28 862.90
CONTRACTOR: Lewis Const. Co
FROM (town): Great Falls
AWARD DATE: 8-29-84
DATE WORK STARTED: 10-1-84
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 11-28-85
EFFECTIVE OPENING DATE:
PROJECT MANAGER: J. Williams
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 549-6491
ADDRESS: Missoula

GENERAL: The Final Estimate was forwarded to Helena on January 28, 1985.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

16

CMS-14

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 1-31-85

PROJECT NO.: M 8116(3)
PROJ. NAME: Mount Ave-Missoula
LENGTH: —
COUNTY: Missoula
CONTRACT TIME: 90 WD
ORDER TO PROCEED DATE: 10-24-83
% COMPLETE: 100
% TIME USED: 98
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 9-24-84

CONTRACT AMOUNT: $ 642,067.10
CONTRACTOR: Long Const. Co., Inc.
FROM (town): Missoula
AWARD DATE: 9-30-83
DATE WORK STARTED: 4-2-84
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: J. Williams
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 549-6491
ADDRESS: Missoula

GENERAL: Final inspection of the project will be made after May 1st. The final estimate is in the District office for checking.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: January 29, 1985

PROJECT NO.: RTF 1-2(25)123
RTF 1-1(20)30
RTF 5-3(19)113

CONTRACT AMOUNT: $ 583,053.00

PROJ. NAME: See Below

CONTRACTOR: Glenn Rehbein Excavating, Inc.

LENGTH: 7.4 2.0 8.0

FROM (town): Lino Lakes, Minn.

COUNTY: Lincoln - Flathead

AWARD DATE: April 30, 1984

CONTRACT TIME: Thru Sept. 1, 1984

DATE WORK STARTED: August 7, 1984

ORDER TO PROCEED DATE:

PROBABLE COMPLETION DATE: May 1985

% COMPLETE: 50

NO. DAYS WORKED PER WEEK: 0

% TIME USED:

NO. SHIFTS PER DAY: 0

NO. MEN EMPLOYED: 0

NO. HOURS PER SHIFT: 0

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: N/A

PROJECT MANAGER: K. Chrisinger

TELEPHONE: 755-5717

NO. OF ENG. PERSONNEL EMPLOYED: 0

ADDRESS: P.O. Box 400
Kalispell, Mt. 59901

GENERAL: No work on the project since last fall. The project is on shutdown until next spring due to weather limitations. Remaining work is the application of seal & cover on the Libby Project.

* LaSalle Road north of Kalispell
Libby North & South
~~Kalispell North~~

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: MISSOULA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: JANUARY 31, 1985

PROJECT NO.: RTF 1-2 (10) 142 TQF 1-2 (1) 148 u2 F-65-1 (2) 0

CONTRACT AMOUNT: $

PROJ. NAME: H. HORSE - W. GLACIER

CONTRACTOR:

LENGTH: 10.5 MILES

FROM (town):

COUNTY: FLATHEAD

AWARD DATE:

CONTRACT TIME: ~

DATE WORK STARTED:

ORDER TO PROCEED DATE: ~

PROBABLE COMPLETION DATE:

% COMPLETE: ~

NO. DAYS WORKED PER WEEK:

% TIME USED: ~

NO. SHIFTS PER DAY:

NO. MEN EMPLOYED: ~

NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE: ~

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: ~

PROJECT MANAGER: E. PIEDALUE

TELEPHONE: 892-3987

NO. OF ENG. PERSONNEL EMPLOYED: 6

ADDRESS: P.O. BOX 400
KALISPELL, MONT.

GENERAL: THE SURVEY CREW IS PRESENTLY STAKING THE PROJECTED CENTERLINE ON THE HUNGRY HORSE - CORAM PROJECT. SOME SLOPE STAKING HAS ALSO BEEN ACCOMPLISHED ON THE CORAM - WEST GLACIER PROJECT THIS PAST PERIOD.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 1130 - Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Jan. 31, 1985

HES 5-2 (19) 32
HES 5-2 (18) 37
PROJECT NO.: HES 5-2 (23) 43

CONTRACT AMOUNT: $ 23,337.50

PROJ. NAME: Intersection Lighting

CONTRACTOR: Harp Line Constructors Co.

LENGTH: N/A

FROM (town): Kalispell, Montana

COUNTY: Lake

AWARD DATE: June 8, 1984

CONTRACT TIME: 60 Working Days

DATE WORK STARTED: July 9, 1984

ORDER TO PROCEED DATE: June 8, 1984

PROBABLE COMPLETION DATE: Project is Complete.

% COMPLETE: 100 %

NO. DAYS WORKED PER WEEK: N/A

% TIME USED: 32 %

NO. SHIFTS PER DAY: N/A

NO. MEN EMPLOYED: N/A

NO. HOURS PER SHIFT: N/A

ACTUAL COMPLETION DATE: Dec. 14, 1984

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: Dec. 17, 1984

EFFECTIVE OPENING DATE: N/A

PROJECT MANAGER: Don Tombrink

TELEPHONE: 892-3987

NO. OF ENG. PERSONNEL EMPLOYED: 1

ADDRESS: P.O. Box 400
Kalispell, Montana 59901

GENERAL: One to two men have been working intermittently on the final the past period. The completed final was submitted to the Area Office on Jan. 25, 1985.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: January 29, 1985

PROJECT NO.: F 5-3(16)126
PROJ. NAME: Whitefish West & South
LENGTH: 6.3 Miles
COUNTY: Flathead
CONTRACT TIME: 60 Working Days
ORDER TO PROCEED DATE: 4/16/85
% COMPLETE: 0
% TIME USED: 0
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 830,944.11
CONTRACTOR: Peak Paving Co., Inc.
FROM (town): Sandpoint, Idaho
AWARD DATE: October 31, 1984
DATE WORK STARTED:
PROBABLE COMPLETION DATE: July 1985
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: K. Chrisinger
NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 755-5717
ADDRESS: P.O. Box 400
Kalispell, Mt. 59901

GENERAL: No date has been set for a preconstruction conference as yet. No estimate as to when work will begin.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 1/29/85

PROJECT NO.: F HES6-1(26)29
PROJ. NAME: Thompson Falls E&W
LENGTH: 16.8 miles
COUNTY: Sanders
CONTRACT TIME: 90 working days
ORDER TO PROCEED DATE: 7/2/84
% COMPLETE: 92
% TIME USED: 48.9
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,707,943.20
CONTRACTOR: Glenn Rehbein Exc. Inc.
FROM (town): Lino Lakes, Minn.
AWARD DATE: 6/6/84
DATE WORK STARTED: 7/6/84
PROBABLE COMPLETION DATE: 5/25/85
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Gary Marin
TELEPHONE: 755-5717
NO. OF ENG. PERSONNEL EMPLOYED: 3
2-4
ADDRESS: 5th Ave. NE & Montana
P.O. Box 400
Kalispell, Montana 59901

GENERAL: The project is shutdown for the winter. Work on the final is being done as time permits.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: MISSOULA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: JANUARY 31, 1985

PROJECT NO.: F-38-1(5)4
PROJ. NAME: COL. FALLS - E FW
LENGTH: 4.3 MILES
COUNTY: FLATHEAD
CONTRACT TIME: 120 W.D.
ORDER TO PROCEED DATE: 10-4-83
% COMPLETE: 95
% TIME USED: 93
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $5,368,510.28
CONTRACTOR: TRI-STATE CONST.
FROM (town): BELLEVUE, WASH.
AWARD DATE: 9-30-83
DATE WORK STARTED: 2-1-84
PROBABLE COMPLETION DATE: July 1985
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: E. PREDALUE
NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 892-3987
ADDRESS: P.O. BOX 400
KALISPELL, MONT.

GENERAL: THE PROJECT IS PRESENTLY ON WINTER SHUTDOWN. WORK REMAINING WILL BE COMPLETED IN THE SPRING.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 1/29/85

PROJECT NO.: RS-548-1(5)4 HES-548-1(435

PROJ. NAME: N. Reserve & Whitefish

LENGTH: 1.7 miles

COUNTY: Flathead

CONTRACT TIME: 80 working days

ORDER TO PROCEED DATE: 10/22/84

% COMPLETE: 0

% TIME USED: 0

NO. MEN EMPLOYED: 0

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $1,249,387.36

CONTRACTOR: American Asphalt, Inc.

FROM (town): Missoula

AWARD DATE: 9/28/84

DATE WORK STARTED:

PROBABLE COMPLETION DATE: June 15, 1985

NO. DAYS WORKED PER WEEK: 0

NO. SHIFTS PER DAY: 0

NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Gary Marin

NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 755-5717

ADDRESS: 5th Ave. NE & Montana
P.O. Box 400
Kalispell, Montana 59901

GENERAL: No work has been done by the contractor or by state engineering personal.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: MISSOULA

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 2-1-85

PROJECT NO.: FR 83-1(3)15 DATE SURVEY AUTHORIZED: —

PROJ. NAME: SEELY - INEZ DATE WORK STARTED: 11-2-84

LENGTH: 9 MILES ESTIMATED COMPLETION DATE: 3-15-85

DATE SUBMITTED TO DISTRICT: —

PROJECT MANAGER: JASON R GIARD TELEPHONE: 549-6491

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 5%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: MISSOULA

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 2-1-85

PROJECT NO.: FR 24-1(14)23 DATE SURVEY AUTHORIZED: 2-15-84

PROJ. NAME: GREENOUGH HILL DATE WORK STARTED: 9-27-84

LENGTH: 6.6 MILES ESTIMATED COMPLETION DATE: 5-1-85

DATE SUBMITTED TO DISTRICT: —

PROJECT MANAGER: JASON R. GIARD TELEPHONE: 549-6491

NO. PERSONNEL ASSIGNED: 4-6 % COMPLETE: 25%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: 1130

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 1-31-85

PROJECT NO.: F 7(9) 22 DATE SURVEY AUTHORIZED: 9-27-77

PROJ. NAME: Darby - South DATE WORK STARTED: 1-8-80

LENGTH: Ca. 5 Miles ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Allan J. Dutton TELEPHONE: 363-4420

NO. PERSONNEL ASSIGNED: 10 % COMPLETE: 95 %

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Missoula

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: January 28, 1985

PROJECT NO.: BR 9015 (8) DATE SURVEY AUTHORIZED: 5/30/84

PROJ. NAME: Good Bridge DATE WORK STARTED: 1/11/85

LENGTH: 2000 Ft. ESTIMATED COMPLETION DATE: 2/8/85

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: K. Chrisinger TELEPHONE: 755-5717

NO. PERSONNEL ASSIGNED: 4 % COMPLETE: 85

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Missoula

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: January 29, 1985

PROJECT NO.: S 508-1(2)12 DATE SURVEY AUTHORIZED: 1/3/84

PROJ. NAME: Yaak River Road DATE WORK STARTED: 11/14/84

LENGTH: 3± Miles ESTIMATED COMPLETION DATE: Unknown

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: K. Chrisinger TELEPHONE: 755-5717

NO. PERSONNEL ASSIGNED: 4 % COMPLETE: 40

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Missoula

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: January 29, 1984

PROJECT NO.: F 83-3(1)83 DATE SURVEY AUTHORIZED: _____

PROJ. NAME: Bigfork East DATE WORK STARTED: 11/28/85

LENGTH: 8.5 Miles ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: 1-23-85

PROJECT MANAGER: K. Chrisinger TELEPHONE: 755-5717

NO. PERSONNEL ASSIGNED: 4 % COMPLETE: 100

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Missoula

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 1/29/85

PROJECT NO.: F 52-1(3)18 DATE SURVEY AUTHORIZED: 12/4/84

PROJ. NAME: Big Fork South & West DATE WORK STARTED: 12/4/84

LENGTH: 15.9 miles ESTIMATED COMPLETION DATE: 3/1/85

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Gary Marin TELEPHONE: 755-5717

NO. PERSONNEL ASSIGNED: 6 % COMPLETE: 40

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Missoula

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: January 29, 1985

PROJECT NO.: F 1-2(23)99 DATE SURVEY AUTHORIZED: 10/11/84

PROJ. NAME: Kila West Overlay DATE WORK STARTED: 12/ 4/84

LENGTH: 12.5 Miles ESTIMATED COMPLETION DATE: 2/85

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: J. Kalberg TELEPHONE: 755-5717

NO. PERSONNEL ASSIGNED: 4 % COMPLETE: 58%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Missoula

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: January 29, 1985

PROJECT NO.: F 1-2(22)90 DATE SURVEY AUTHORIZED: 10/11/84

PROJ. NAME: Marion West Overlay DATE WORK STARTED: 1/ 7/85

LENGTH: 10 miles ESTIMATED COMPLETION DATE: 2/85

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: J. Kalberg TELEPHONE: 755-5717

NO. PERSONNEL ASSIGNED: 4 % COMPLETE: 13

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Missoula

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: January 29, 1985

PROJECT NO.: BRF 1-1(23)45 DATE SURVEY AUTHORIZED: _____

PROJ. NAME: Libby Creek - Miller Creed DATE WORK STARTED: 1/7/85 Miller Cr.

LENGTH: 2000 Ft. ESTIMATED COMPLETION DATE: March 85

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: K. Chrisinger TELEPHONE: 755-5717

NO. PERSONNEL ASSIGNED: 4 % COMPLETE: 75

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: MISSOULA

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: JAN. 30, 1985

PROJECT NO.: RS 382-1(1)1 DATE SURVEY AUTHORIZED: _____

PROJ. NAME: PERMA CANYON DATE WORK STARTED: 12-5-84

LENGTH: 2.8 Miles ESTIMATED COMPLETION DATE: 7-25-85

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: JAMES L. CYR TELEPHONE: 649-2460

NO. PERSONNEL ASSIGNED: 9 % COMPLETE: 80

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

30

DISTRICT: Butte

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: 1/31/85

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
S 278-1(143 Jackson No.	PMS Overlay & Widening	FINAL DES	141	100	1/14/85
M 0299(4) Anaconda Streets	Overlay, Grading & Drainage	PIH	80	35	3/85
F 55-3(3)12 Legion Ave. - Whitehall	Drainage	PIH	0	0	—
F 29-1(10)43 Twin Bridges No.	PMS Overlay & Widening	FINAL DES	0	100	12/84
F 85-1(2)0 Jack Rabbit Lane	PMS Overlay, Grading & Widening	FINAL DES	139	99	2/6/85
FR 8-4(9)99 Three Forks No.	PMS Overlay & Widening	PIH	104	10	9/86
F 69-1(2)10 Boulder-Whitehall	PMS Overlay & Widening	PIH	0	0	1/87
M 1805(2) Holmes Avenue - Butte	Grading, Gravel Surf., PMS Overlay	PIH	0	0	—
M 0299(4) U2 Anaconda Streets	Overlay, Grading & Drainage	PIH	0	0	—
RS 283-1(1)0 Harrison-Pony	PMS Overlay & Widening	PIH	0	0	1/86
IR 15-2(51)117 Buxton Int. No. & East	PMS Overlay & Guardrail	PIH	66	25	5/85
IR 15-1(72)17 Lima-Red Rock	PMS Overlay & Guardrail	PIH	16	15	6/85
IR 15-2(52)126 Butte Fence	Fence Rehab.	PIH	0	0	11/85
IR 90-5(47)240 Whitehall West	PMS Overlay & Guardrail	PIH	0	0	3/86
IR 15-1(73)38 Red Rock Int. No.	PMS Overlay & Guardrail	PIH	0	0	9/86

ST301/DESIGN PROGRESS REPORT

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: JAN. 31, 1985

PROJECT NO.: F13-1(3)24
PROJ. NAME: CAMERON-South
LENGTH: 11.5 miles
COUNTY: Madison
CONTRACT TIME: 120 W.D.
ORDER TO PROCEED DATE: 4/16/84
% COMPLETE: 96
% TIME USED: 87
NO. MEN EMPLOYED: -0-
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $3,476,345.47
CONTRACTOR: Jim Gilmen Exc. Inc.
FROM (town): Butte
AWARD DATE: 11/30/83
DATE WORK STARTED: 4/4/84
PROBABLE COMPLETION DATE: 7/1/85
NO. DAYS WORKED PER WEEK: -0-
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Shuyler
NO. OF ENG. PERSONNEL EMPLOYED: -0-

TELEPHONE: 586-9562
ADDRESS: Box 1110
Bozeman, Mt. 59715

GENERAL: The project has been completed except for Cover & Seal, Final Striping & some minor Bridge work All work has been halted until next Construction Season

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 31 Jan 85

PROJECT NO.: I ID 15-1(52)46 Unit 3
PROJ. NAME: Pipe Organ North - South
LENGTH: 5.1 Miles
COUNTY: Beaverhead
CONTRACT TIME:
ORDER TO PROCEED DATE:
% COMPLETE:
% TIME USED:
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $
CONTRACTOR:
FROM (town):
AWARD DATE:
DATE WORK STARTED:
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: Caprara
NO. OF ENG. PERSONNEL EMPLOYED: 7

TELEPHONE: 683-6290
ADDRESS: PO Box 1342
Dillon, MT 59725

GENERAL: The engineering force, doing Pre-Staking only on Project.
5 - Man Crew run line and set control points from Sta. 747+14.2 to Sta. 764+03.5, also cut brush Sta. 746+00 to Sta. 754+00, also run K-Line from Sta. 746+03.5 to end on Project. Also they are running R/W line throughout Project, locating B.M.'s ar running check levels throughout Project, this period.
3 - Man Crew from Butte assigned this Project from 1-3-85 to 1-18-85, they are refereeing control points througout Project this period, and also establishing B.M.'s throughout Project.
2 - Men in office complying grade notes for Project this period.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 31 Jan 85

PROJECT NO.: I 15-1(68)44 CONTRACT AMOUNT: $

PROJ. NAME: Armstead - North - South CONTRACTOR:

LENGTH: 2.1 Miles FROM (town):

COUNTY: Beaverhead AWARD DATE:

CONTRACT TIME: DATE WORK STARTED:

ORDER TO PROCEED DATE: PROBABLE COMPLETION DATE:

% COMPLETE: NO. DAYS WORKED PER WEEK:

% TIME USED: NO. SHIFTS PER DAY:

NO. MEN EMPLOYED: NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Caprara TELEPHONE: 683-6290

NO. OF ENG. PERSONNEL EMPLOYED: 7 ADDRESS: PO Box 1342

Dillon, MT 59725

GENERAL: The engineering force, doing Pre-Staking only on Project.

5 - Man Crew referenced points on K - Line, an running R/W Line on Project. Also Locating B.M.'s, and running check levels through Project.

3 - Man Crew from Butte assigned this Project from 1-3-85 to 1-18-85, they are referencing Control points, and running check levels throughout Project, this period.

2 - Men in office working on grade notes, and complying notes for Project, this period.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 1-31-85

PROJECT NO.: I 15-3(42)150 U1
PROJ. NAME: BERNICE - BASIN
LENGTH: 0.07 MI.
COUNTY: JEFFERSON
CONTRACT TIME: 120 W.D.
ORDER TO PROCEED DATE: 10-30-83
% COMPLETE: 99
% TIME USED: 87
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 917,815.90
CONTRACTOR: MCINTYRE CONST. CO.
FROM (town): GREAT FALLS, MT.
AWARD DATE: 9-20-83
DATE WORK STARTED: 10-20-83
PROBABLE COMPLETION DATE: 4-19-85
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: BOB GILMAN
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 225-3788
ADDRESS: BASIN, MT.

GENERAL: AN EPOXY PATCH WILL BE APPLIED WHEN WEATHER PERMITS.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: 2130 - Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 1-31-85

PROJECT NO.: I15-3(42)150 U-2
PROJ. NAME: Bernice - Basin
LENGTH: 0.05 miles
COUNTY: Jefferson
CONTRACT TIME: 120 working days
ORDER TO PROCEED DATE: May 29, 1985
% COMPLETE: 83
% TIME USED: 73
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 665,081.48
CONTRACTOR: Cop Construction Co.
FROM (town): Billings, Montana
AWARD DATE: April 29, 1985
DATE WORK STARTED: June 7, 1985
PROBABLE COMPLETION DATE: June 1985
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Harold A. Wiebe
NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 225-3962
ADDRESS: P.O. Box 118
Basin, Montana

GENERAL: The contractor has done no work on the Project during this period.

Percent complete for items are as follows:Structure Excavation Type I 95%; Concrete Class AD 98%; Concrete Class BD 75%; Reinforcing Steel 100%; Reinforcing Steel-Epoxy Coated 80%; Structural Steel 100%; Protective Coat 75% and Bridge Survey Controls 95%.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: 2130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Jan.31,1985

PROJECT NO.: I-15-3 (42) 150 U3
PROJ. NAME: Bernice - Basin
LENGTH: 6.9 Miles
COUNTY: Jefferson
CONTRACT TIME: 280 Working Days
ORDER TO PROCEED DATE: 5-26-84
% COMPLETE: 40
% TIME USED: 36
NO. MEN EMPLOYED: 13
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 13,569,729.92
CONTRACTOR: Sletten Const.Co.
FROM (town): Great Falls,Mt.
AWARD DATE: 4-30-84
DATE WORK STARTED: 5-29-84
PROBABLE COMPLETION DATE: 11-1-85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: William G.Bork
NO. OF ENG. PERSONNEL EMPLOYED: 4

TELEPHONE: 225-3962
ADDRESS: Basin,Mont.
Box 118

GENERAL: Work on the Project consisted of setting guard rail & barrier rail from 1086+00 to 1110+00,and working on the netting over rock slope rt. of 1104 to 1109(Force Account #2)

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: 2130 - Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 1-31-85

PROJECT NO.: I15-3(42)150 U-3
PROJ. NAME: Dernice * Dasin
LENGTH: 0.35 miles
COUNTY: Jefferson
CONTRACT TIME: 280 working days
ORDER TO PROCEED DATE: May 29, 1984
% COMPLETE: 49
% TIME USED: 36
NO. MEN EMPLOYED: 3
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 2,700,000.00 (Structures)
CONTRACTOR: Sletten Construction Co.
FROM (town): Great Falls, Montana
AWARD DATE: April 29, 1984
DATE WORK STARTED: May 23, 1984
PROBABLE COMPLETION DATE: Nov. 1985
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: Harold A. Wiebe
NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 225-3962
ADDRESS: P.O. Box 118
Dasin, Montana

GENERAL: The contractor has been working on Bents No. 1&4 backwalls, Bents No. 2&3 end diaphragms, Span No. 2 intermediate diaphragms and Span No. 3 base of deck forms for the South Bound Structure at Sta. 1092+75.00. Percent complete for items are as follows: Structure Excavation Type I 81%; HP14x73 Pile Furnish 72%;HP14x73 Pile Drive 72%;20"x½" Pipe Pile Furnish 70%; 20x½ Pipe Pile Drive 64%;Reinforcing Steel 42%;Reinforcing Steel-Epoxy Coated 43%;Class AL Concrete 35%;Class BL Concrete 50%;Prestressed Beams Type IV 105' 40%;Prestressed Beams Type IV 95' 100%;Prestressed Beams Type A 60' 100%; Prestressed Beams Bulb-T's. 50' 100%;Prestressed Beams Type I 50' 50%;Prestressed Beams Type I 35' 50%; Structural Steel 36%;Protective Coat 41%;Work Bridge 75%;Bridge Rail-Steel 100%;Abutment Removal 100%;Bridge Survey Controls 55%.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: JAN. 25, 1985

PROJECT NO.: I 15-3 (43) 143 / I 15-3 (95) 146
PROJ. NAME: ELKPARK - NORTH / BELMER - SOUTH
LENGTH: 7.8
COUNTY: JEFFERSON
CONTRACT TIME: 280 WORKING DAYS
ORDER TO PROCEED DATE: JULY 30, 1984
% COMPLETE: 25
% TIME USED: 27.1
NO. MEN EMPLOYED: 50
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $16,331,851.22
CONTRACTOR: WASHINGTON CONST. CO.
FROM (town): MISSOULA
AWARD DATE: JULY 6, 1984
DATE WORK STARTED: AUG. 7, 1984
PROBABLE COMPLETION DATE: SEPT. 1986
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: C. J. FLYNN
NO. OF ENG. PERSONNEL EMPLOYED: 9

TELEPHONE: 494-5894
ADDRESS: P.O. BOX 3068 BUTTE, MONT.
OFFICE TRAILER ELK PARK

GENERAL: WASHINGTON HAULING ROCK FILL FROM 545 I CUT BACK TO 468± DOZERS WORKING AT 689± CUT AND 730± CUT. DRILLING AND BLASTING AT CUTS 545 I, 689 I AND 730 I. TRI-2 CLEARING 700 I TO 710 I. JOHN-BOY CONST. PLACED MULTI-PLATE CULVERT AT 666 I

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: 2130 (Butte)

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: January 31, 1985

PROJECT NO.: I15-3(43)143 (structures)
PROJ. NAME: Elk Park North
LENGTH:
COUNTY: Jefferson
CONTRACT TIME:
ORDER TO PROCEED DATE:
% COMPLETE:
% TIME USED:
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $
CONTRACTOR: Cop Const. Co. (subcontractor)
FROM (town): Billings, Montana
AWARD DATE:
DATE WORK STARTED: 8/23/84 (structures)
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: Robert Gilman (struct.)
NO. OF ENG. PERSONNEL EMPLOYED: 0
TELEPHONE: 225 - 3788
ADDRESS: P.O. Box 118
Basin, Montana

GENERAL: No work has been done on the structure portion, of this project, since the last progress report.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 1-31-85

PROJECT NO.: IR 15-3 (46)175
PROJ. NAME: Jefferson City N&S
LENGTH: 14.5 Miles
COUNTY: Jefferson
CONTRACT TIME: 100 W.D.
ORDER TO PROCEED DATE: 4-16-84
% COMPLETE: 99 %
% TIME USED: 88 %
NO. MEN EMPLOYED: -0-
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 3,588,005.43
CONTRACTOR: American Asphalt, Inc.
FROM (town): Missoula, Montana
AWARD DATE: 2-29-84
DATE WORK STARTED: 6-7-84
PROBABLE COMPLETION DATE: 5-1-85
NO. DAYS WORKED PER WEEK: -0-
NO. SHIFTS PER DAY: -0-
NO. HOURS PER SHIFT: -0-

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: 10-26-84

PROJECT MANAGER: Bettle
NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 494-3442
ADDRESS: Box 3068
Butte, MT 59701

GENERAL: Final notes & summaries of completed items have been turned into the District Office for checking.

The contractor has completed all items of work except for the second application of epoxy pavement markings & some minor work related to the item of embankment-in-place. This work will be done in the spring.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: 2130 Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Jan 31, 1985

PROJECT NO.: HES 46-2(1) 68
PROJ. NAME: East of Wise River
LENGTH: 1.3 Miles
COUNTY: Beaverhead
CONTRACT TIME: 30 Workings
ORDER TO PROCEED DATE: —
% COMPLETE: 0.0
% TIME USED: 0.0
NO. MEN EMPLOYED: —
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 51,756.60
CONTRACTOR: L.A. Construction
FROM (town): Havre, MT.
AWARD DATE: Jan 3, 1985
DATE WORK STARTED:
PROBABLE COMPLETION DATE: ~~June~~ June 15, 1985
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Irvin C. Brazell
NO. OF ENG. PERSONNEL EMPLOYED: 0
TELEPHONE: 782-1797
ADDRESS: P.O. Box 3068
Butte, MT 59702

GENERAL: Pre construction meeting is scheduled for the 21st day of February 1985.
Very little engineering has been done on Project.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 31 Jan 85

PROJECT NO.: F 49-1(2)9
PROJ. NAME: Dillon - Twin Bridges
LENGTH: 7.3 Miles
COUNTY: Beaverhead - Madison
CONTRACT TIME: 70 WD
ORDER TO PROCEED DATE: 4-30-84
% COMPLETE: 97
% TIME USED: 97
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 897,903.15
CONTRACTOR: Baltrusch Construction Co., Inc.
FROM (town): Harve, MT 59501
AWARD DATE: 4-30-84
DATE WORK STARTED: 4-30-84
PROBABLE COMPLETION DATE: Jun 85
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Caprara
NO. OF ENG. PERSONNEL EMPLOYED: 7

TELEPHONE: 683-6290
ADDRESS: PO Box 1342
Dillon, MT 59725

GENERAL: 5 - Men worked 1 day on final notes for Project this period, no other work done this period on Project.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 1-31-85

PROJECT NO.: F-BRF 59-1(5)7
CONTRACT AMOUNT: $3,947,956.45
PROJ. NAME: CLYDE PARK SOUTH
CONTRACTOR: GILMAN EXC., INC.
LENGTH: 7.2 MI.
FROM (town): BUTTE, MT.
COUNTY: PARK
AWARD DATE: 7-11-83
CONTRACT TIME: 160 WD.
DATE WORK STARTED: 8-15-83
ORDER TO PROCEED DATE: 8-2-83
PROBABLE COMPLETION DATE: 4-25-85
% COMPLETE: 90
NO. DAYS WORKED PER WEEK:
% TIME USED: 100
NO. SHIFTS PER DAY:
NO. MEN EMPLOYED:
NO. HOURS PER SHIFT:
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: BLOSSOM
TELEPHONE: 686-4610
NO. OF ENG. PERSONNEL EMPLOYED:
ADDRESS: BOX 9
CLYDE PARK, MT. 59018

GENERAL: WORK SUSPENDED FOR WINTER.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 1-3-85

PROJECT NO.: HES 69-1(1)11
PROJ. NAME: No. OF WHITEHALL
LENGTH: 0.28 MI.
COUNTY: JEFFERSON
CONTRACT TIME: 20 W.D.
ORDER TO PROCEED DATE: 9-24-84
% COMPLETE: 95
% TIME USED: 90
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 79,284.00
CONTRACTOR: HILDE CONST. CO., INC.
FROM (town): GREAT FALLS, MT.
AWARD DATE: 8-29-84
DATE WORK STARTED: 10-8-84
PROBABLE COMPLETION DATE: 4-26-85
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: JACK ERICKSON
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 494-3224
ADDRESS: BUTTE, MT.

GENERAL: THERE IS SOME FORCE ACCOUNT WORK REMAINING THAT WILL BE ACCOMPLISHED WHEN WEATHER PERMITS.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 1-31-85

PROJECT NO.: HES 84-1(2)7
PROJ. NAME: EAST OF NORRIS
LENGTH: 1.0 MI.
COUNTY: MADISON
CONTRACT TIME: 30 W.D.
ORDER TO PROCEED DATE: 9-24-84
% COMPLETE: 100
% TIME USED: 0
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 11-27-84

CONTRACT AMOUNT: $53,094.00
CONTRACTOR: LEWIS CONST. CO.
FROM (town): GREAT FALLS, MT.
AWARD DATE: 8-29-84
DATE WORK STARTED: 11-16-84
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: OLE OLSON
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 586-5074
ADDRESS: P.O. BOX 1110
BOZEMAN, MT. 59715

GENERAL: FINAL DATA WAS SENT TO HELENA ON 1-10-85. FINAL INSPECTION & ACCEPTANCE IS PENDING.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 1-31-85

PROJECT NO.: IR 90-4(37)230
PROJ. NAME: HOMESTAKE PASS E & W
LENGTH: 9.7 MI.
COUNTY: JEFFERSON & SILVER BOW
CONTRACT TIME: 90 W.D.
ORDER TO PROCEED DATE: 4-16-84
% COMPLETE: 100
% TIME USED: 87
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 12-10-84

CONTRACT AMOUNT: $3,591,397.20
CONTRACTOR: JIM GILMAN EXC., INC.
FROM (town): BUTTE, MT.
AWARD DATE: 1-30-84
DATE WORK STARTED: 3-21-84
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: ROBERT T. WILSON
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 494-3224
ADDRESS: BUTTE, MT.

GENERAL: FINAL DATA WAS SENT TO HELENA ON 1-7-84.
FINAL INSPECTION & ACCEPTANCE IS PENDING.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: 2130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: January 31, 1985

PROJECT NO.: IR-90-S(44)250

PROJ. NAME: Whitehall ~ Cardwell

LENGTH: 8.208 Miles

COUNTY: Jefferson

CONTRACT TIME: 120 Working Days

ORDER TO PROCEED DATE: July 9 1985

% COMPLETE: 40.1

% TIME USED: 55.7

NO. MEN EMPLOYED: 24

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 4,670,817.15

CONTRACTOR: Hilde Constr Co., Inc.

FROM (town): Great Falls, Mont.

AWARD DATE: June 8, 1984

DATE WORK STARTED: July 6, 1984

PROBABLE COMPLETION DATE: July 1, 1985

NO. DAYS WORKED PER WEEK: 0

NO. SHIFTS PER DAY: 0

NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: J. Erickson

NO. OF ENG. PERSONNEL EMPLOYED: 5

TELEPHONE: 494-3224

ADDRESS: Butte, Mont.

GENERAL: Project presently on winter-shutdown
It is anticipated that Dynamic Compaction operations will resume by 2-13-85

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 2130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: January 31, 1985

PROJECT NO.: IR-90-5(45)257

PROJ. NAME: Cardwell - East

LENGTH: 7.2 Miles

COUNTY: Jefferson

CONTRACT TIME: 75 Working Days

ORDER TO PROCEED DATE: April 16, 1985

% COMPLETE: 0

% TIME USED: 0

NO. MEN EMPLOYED: 0

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,938,907.85

CONTRACTOR: Hilde Constr Co., Inc.

FROM (town): Great Falls, Mont.

AWARD DATE: Dec. 14, 1984

DATE WORK STARTED: ~

PROBABLE COMPLETION DATE: August 1, 1985

NO. DAYS WORKED PER WEEK: 0

NO. SHIFTS PER DAY: 0

NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: J. Erickson

NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 494-3224

ADDRESS: Butte, Mont.

GENERAL: It is anticipated that paving operations will commence by 4-1-85

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 1-31-85

PROJECT NO.: M 1212(3)
PROJ. NAME: KAGY BLVD.-BOZEMAN
LENGTH: 1.2 MI.
COUNTY: GALLATIN
CONTRACT TIME: 10-1-84
ORDER TO PROCEED DATE: N/A
% COMPLETE: 100
% TIME USED: N/A
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 10-1-84

CONTRACT AMOUNT: $1,785,195.24
CONTRACTOR: JIM GILMAN EXC., INC.
FROM (town): BUTTE, MT.
AWARD DATE: 9-30-83
DATE WORK STARTED: 11-9-83
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: OLE OLSON
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 586-5074
ADDRESS: BOX 1110
BOZEMAN, MT.

GENERAL: CHECKING OF FINAL DATA IS PROGRESSING IN DISTRICT OFFICE. IT IS ESTIMATED THAT FINAL DATA WILL BE SUBMITTED TO HELENA 2-15-85.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 1-31-85

PROJECT NO.: M 1807(47)
PROJ. NAME: East Park St.-Butte
LENGTH: 0.43 Miles
COUNTY: Silver Bow
CONTRACT TIME: 75 W. D.
ORDER TO PROCEED DATE: 4-16-85
% COMPLETE: 10%
% TIME USED: -0-
NO. MEN EMPLOYED: 4
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 605,574.50
CONTRACTOR: Jim Gilman Exc., Inc.
FROM (town): Butte, MT
AWARD DATE: 10-31-84
DATE WORK STARTED: 11-19-84
PROBABLE COMPLETION DATE: 7-1-85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Bettle
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 494-3442
ADDRESS: Box 3068
Butte, MT 59701

GENERAL: The contractor completed crushing & stockpiling Base Course H.Tn. Gr. 5A Aggregate on 1-11-85. This completes the crushing & stockpiling of base & surfacing aggregate. Pre staking of R, Bench Marks, cross sectioning slope staking, & referencing was completed on 1-16-85. The construction cross section staking notes have been submitted to Helena for data processing.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Butte 2130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 1-31-85

PROJECT NO.: M5809(3) & M5809(4)
PROJ. NAME: Mont. Ave. & Custer Ave.
LENGTH: 0.29 Miles
COUNTY: Lewis and Clark
CONTRACT TIME: 30 Days
ORDER TO PROCEED DATE: Aug. 27, 1984
% COMPLETE: 98
% TIME USED: 88
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 231,694.50
CONTRACTOR: Maronick Const. Co. Inc.
FROM (town): East Helena, Mont.
AWARD DATE: July 27, 1984
DATE WORK STARTED: Sept. 17, 1984
PROBABLE COMPLETION DATE: April 15, 1985
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: A. G. Reather
NO. OF ENG. PERSONNEL EMPLOYED: 6

TELEPHONE: 444-6326
ADDRESS: 2701 Prospect
Helena, Mont. 59620

GENERAL: The project is near completion. The contractor has shut down for the winter and will complete the project as weather permits. There remains some curbs to be placed and water valves set to grade and cleanup.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Butte 2130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 1-31-85

PROJECT NO.: M 5815 (3)
PROJ. NAME: Cruse Avenue
LENGTH: 0.3 Mile
COUNTY: Lewis and Clark
CONTRACT TIME: 100 working days
ORDER TO PROCEED DATE: April 15, 1985
% COMPLETE: 1
% TIME USED: 0
NO. MEN EMPLOYED: 3
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,606,403.09
CONTRACTOR: Maronick Const. Co., Inc.
FROM (town): East Helena, Mont.
AWARD DATE: Sept. 28, 1984
DATE WORK STARTED: 1-16-85
PROBABLE COMPLETION DATE: August 15, 1985
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: A. G. Reather
NO. OF ENG. PERSONNEL EMPLOYED: 6

TELEPHONE: 4446326
ADDRESS: 2701 Prospect Ave.
Helena, Mont. 59620

GENERAL: The sub-contractor, B&G Construction, has begun removing existing structures. No other work is planned until weather permits in the spring of 1985.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 1-31-85

PROJECT NO.: F 55-1(4)0 DATE SURVEY AUTHORIZED: 12-13-84

PROJ. NAME: Whitehall - South DATE WORK STARTED: No Crew Assigned

LENGTH: — ESTIMATED COMPLETION DATE: NA

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: _____

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: _____

PROJECT NO.: _____ DATE SURVEY AUTHORIZED: _____

PROJ. NAME: _____ DATE WORK STARTED: _____

LENGTH: _____ ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 1-31-85

PROJECT NO.: BRS 273-1(1) DATE SURVEY AUTHORIZED: 11/5/84

PROJ. NAME: Warm Springs Ck. DATE WORK STARTED: No Crew Assigned

LENGTH: — ESTIMATED COMPLETION DATE: N.A.

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 1-31-85

PROJECT NO.: BR 3025(6) DATE SURVEY AUTHORIZED: Jan 3, 85

PROJ. NAME: Ten Mile Ck. on Mc Hugh Lane DATE WORK STARTED: No Crew Assigned

LENGTH: — ESTIMATED COMPLETION DATE: N.A.

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 1-31-85

PROJECT NO.: F 50-2(17)31 DATE SURVEY AUTHORIZED: 8/1/84

PROJ. NAME: YELLOWSTONE PARK-N DATE WORK STARTED: NO CREW ASSIGNED

LENGTH: — ESTIMATED COMPLETION DATE: N.A.

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 1-31-85

PROJECT NO.: RS 11-1(11)49 DATE SURVEY AUTHORIZED: 9/10/84

PROJ. NAME: SLIDE CORRECTION S. OF LIVINGSTON DATE WORK STARTED: NO CREW ASSIGNED

LENGTH: — ESTIMATED COMPLETION DATE: N.A.

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 1-31-85

PROJECT NO.: BR 9034 (1) DATE SURVEY AUTHORIZED: 12-29-83

PROJ. NAME: Bridge over Yellowstone River at Pine Creek DATE WORK STARTED: 9-11-84

LENGTH: 1.0 ESTIMATED COMPLETION DATE:

DATE SUBMITTED TO DISTRICT: 1-23-85

PROJECT MANAGER: Jack Dixon TELEPHONE: 586-5074

NO. PERSONNEL ASSIGNED: 6 % COMPLETE: 100

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 1-31-85

PROJECT NO.: BR 9030(5) DATE SURVEY AUTHORIZED: 9-14-84

PROJ. NAME: MUSSELSHELL @ HENNEP DATE WORK STARTED: 12-3-84

LENGTH: 1.0 Mi. ESTIMATED COMPLETION DATE: 2-28-84

DATE SUBMITTED TO DISTRICT:

PROJECT MANAGER: R. Blossom TELEPHONE: 686-4610

NO. PERSONNEL ASSIGNED: 4 % COMPLETE: 75

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 1-31-85

PROJECT NO.: M 1805 (2) DATE SURVEY AUTHORIZED: 5-17-83

PROJ. NAME: HOLMES AVE. - BUTTE DATE WORK STARTED: 10-15-84

LENGTH: 1.0 MI. ESTIMATED COMPLETION DATE: *

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: RIT. WILSON TELEPHONE: 494-3224

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: 5

* CREW REASSIGNED - COMPLETION DATE UNKNOWN

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: 2130 Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: Jan 31, 1984

PROJECT NO.: RS283-1(1)0 DATE SURVEY AUTHORIZED: Jan 9, 1985

PROJ. NAME: Harrison - Pony DATE WORK STARTED: Jan 21, 1985

LENGTH: 6.1 Miles ESTIMATED COMPLETION DATE: March 15, 1985

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Irvin Brodell TELEPHONE: 782-1797

NO. PERSONNEL ASSIGNED: 4 % COMPLETE: 12.1

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

5A

DISTRICT: Butte 2130

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 1-31-85

PROJECT NO.: BS 279-1(2)16 DATE SURVEY AUTHORIZED: 10-16-85

PROJ. NAME: Canyon Creek-Wilborn DATE WORK STARTED: 12-3-84

LENGTH: 6Miles ESTIMATED COMPLETION DATE: 4-1-85

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: A.G. Reather TELEPHONE: 444-6326

NO. PERSONNEL ASSIGNED: 6 % COMPLETE: 60

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: Jan. 31- 1985

PROJECT NO.: IR-90-7(52)341 DATE SURVEY AUTHORIZED: 10-4-84

PROJ. NAME: Missoula Interchange-East DATE WORK STARTED: _____

LENGTH: 11.8 ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: G. Sitton TELEPHONE: 222-8199

NO. PERSONNEL ASSIGNED: 6 % COMPLETE: _____

No Work on Proj. this period.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: January 31-1985

PROJECT NO.: I-90-7(49)341 DATE SURVEY AUTHORIZED: 10-4-84

PROJ. NAME: Springdale-West DATE WORK STARTED: 12-3-84

LENGTH: 10.03 ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: G. Sitton TELEPHONE: 222-8199

NO. PERSONNEL ASSIGNED: 6 % COMPLETE: _____

Centerline is 95% — Levels 90% complete

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 1-31-85

PROJECT NO.: F 69-1(2)10 DATE SURVEY AUTHORIZED: _____

PROJ. NAME: BOULDER-WHITEHALL DATE WORK STARTED: _____

LENGTH: 16.0 MI. ESTIMATED COMPLETION DATE: 2-8-85

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: BILL BORK TELEPHONE: 225-3962

NO. PERSONNEL ASSIGNED: 4 % COMPLETE: 40

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 1-3-85

PROJECT NO.: F 50-2(17) 31 DATE SURVEY AUTHORIZED: 1-24-85

PROJ. NAME: Yellowstone Park Boundary No. DATE WORK STARTED: 1-28-85

LENGTH: 9.8 ESTIMATED COMPLETION DATE: 3-15-85

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: [illegible] TELEPHONE: [illegible]

NO. PERSONNEL ASSIGNED: 4 % COMPLETE: 2

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 1/31/85

PROJECT NO.: FR 50-1(1) 20 DATE SURVEY AUTHORIZED: 1/2/85

PROJ. NAME: SPECIMAN CR. N&S DATE WORK STARTED: 1/7/85

LENGTH: 11.2 miles ESTIMATED COMPLETION DATE: 2/5/85

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Shuyler TELEPHONE: 586-9562

NO. PERSONNEL ASSIGNED: 4 % COMPLETE: 95

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 1/31/85

PROJECT NO.: FR 50-1(1)10 DATE SURVEY AUTHORIZED: 1/2/85

PROJ. NAME: Greyling Cr. No. DATE WORK STARTED: 1/21/85

LENGTH: 10.6 miles ESTIMATED COMPLETION DATE: 2/28/85

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Shuyler TELEPHONE: 586-9562

NO. PERSONNEL ASSIGNED: 4 % COMPLETE: 10

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 1-31-85

PROJECT NO.: RTF-HES 24-2(16)43 DATE SURVEY AUTHORIZED: _____

PROJ. NAME: OVANDO EAST DATE WORK STARTED: 12-6-84

LENGTH: 13± MI. ESTIMATED COMPLETION DATE: 6-15-84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: R.T. WILSON TELEPHONE: 494-3224

NO. PERSONNEL ASSIGNED: 5 % COMPLETE: 20

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: 2130

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 1/31/85

PROJECT NO.: ER 19-1(11)17 DATE SURVEY AUTHORIZED: 1/17/85

PROJ. NAME: West of Anaconda-East DATE WORK STARTED: 1/17/85

LENGTH: 7.8 Miles ESTIMATED COMPLETION DATE: 4/16/85

DATE SUBMITTED TO DISTRICT: 1/30/85

PROJECT MANAGER: Bettle TELEPHONE: 494-3442

NO. PERSONNEL ASSIGNED: 7 % COMPLETE: 25

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 1/31/85

PROJECT NO.: F 12-1(;) 0 DATE SURVEY AUTHORIZED: 11/23/84

PROJ. NAME: West Yellowstone-West DATE WORK STARTED: 12/3/84

LENGTH: 8.7 ESTIMATED COMPLETION DATE: 3/29/85

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Shuyler TELEPHONE: 586-9562

NO. PERSONNEL ASSIGNED: 4 % COMPLETE: 30

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Great Falls

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: February 4, 1985

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
RF 60-2(3)91 Great Falls-East	Grade, Gravel Surf. PMBS Structure	Final Design	261	96	6-28-85
FR 24-3(3)76 Rogers Pass-East	Widen, Gravel Surf. PMBS	Prelim. P.I.H.	159	3	10-15-85
RS 348(18) 5 Mi. S. Fort Benton-South	Grade, Gravel Surf. PMBB	Prelim. P.I.H.	0	0	6-15-85
F 3-1(6)8 Sun River Jct.-North	PMBS, Overlay Minor Widening	Final P.I.H.	8	80	3-15-85
F 10-2( )73 Big Sandy-South	Grade, Gravel Surf. PMBS	Prelim. P.I.H.	140	80	2-15-85
F 24-3( )91 Rogers Pass-West	PMBS Overlay Cold Mill	Final Design	143	80	2-15-85
RS 431-1( )7 Fairfield-Power	Grade, Gravel Surf. PMBS	Prelim P.I.H.	168	5	9-15-85
RS 223-2( )41 Chester-South	PMBS Overlay	Final P.I.H.	150	79	2-28-85

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

CMS-14

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: February 4, 1985

PROJECT NO.: IR 15-4(61)229
PROJ. NAME: Augusta Int. - North
LENGTH: 18.7 Miles
COUNTY: Lewis & Clark - Cascade
CONTRACT TIME: 120 W.D.
ORDER TO PROCEED DATE: 4-16-84
% COMPLETE: 99
% TIME USED: 90
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 6,229,685.78
CONTRACTOR: Hilde Const. Co.; Inc.
FROM (town): Great FAlls
AWARD DATE: Feb 29, 1984
DATE WORK STARTED: April 6, 1984
PROBABLE COMPLETION DATE: 4-30-85 *
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: G. Enderson
NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 727-4350
ADDRESS: Great Falls

GENERAL: 1 man engaged in working on Final Estimate.

* Paint Striping willbe completed next construdtion season.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: 3130 - GREAT FALLS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 2-4-85

PROJECT NO.: IR-15-7(21)323

PROJ. NAME: BRADY NO. & SO.

LENGTH: 11.6 MILES

COUNTY: TETON & PONDERA CO.

CONTRACT TIME: 120 WORKING DAYS +6

ORDER TO PROCEED DATE: JULY 30, 1984

% COMPLETE: 31

% TIME USED: 44

NO. MEN EMPLOYED: 6

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 3,587,986.71

CONTRACTOR: SLETTEN CONST. CO.

FROM (town): GREAT FALLS, MONTANA

AWARD DATE: JULY 6, 1984

DATE WORK STARTED: JULY 30, 1984

PROBABLE COMPLETION DATE: JULY 1985

NO. DAYS WORKED PER WEEK: 5 TO 6

NO. SHIFTS PER DAY: 2

NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: D.L. BLACK

NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 278-7931

ADDRESS: CONRAD MONTANA

GENERAL: CRUSHING SUB-CONTRACTOR IS CRUSHING PLANT MIX BASE AS WEATHER PERMITS,

TRAFFIC IS MOVING WELL ON NORTH BOUND.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Great Falls - 3130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: February 4, 1985

PROJECT NO.: F-HES 3-2(10)28
PROJ. NAME: Freezeout Lake - E & W
LENGTH: 12.5 Miles
COUNTY: Teton
CONTRACT TIME: 80 + 1 W.D.
ORDER TO PROCEED DATE: 7-2-84
% COMPLETE: 100
% TIME USED: 67
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 11-14-84

CONTRACT AMOUNT: $ 1,682,186.50
CONTRACTOR: Empire Sand & Gravel Co.
FROM (town): Billings, Montana
AWARD DATE: 6-8-84
DATE WORK STARTED: 7-6-84
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: T. Hammerbacker
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 278-7944
ADDRESS: P.O. Box 1240
Conrad, MT 59425

GENERAL: Final Estimate and Supporting Data will be forwarded to Helena on or about February 6, 1985. This is the Final Report.

MARLIN BRACKNEY
Engr. Off. I

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

ST32/CP1.1

67

DISTRICT: Great Falls - 3130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: February 4, 1985

PROJECT NO.: F 24-3(5)100
PROJ. NAME: Rogers Pass - East Middle Section
LENGTH: 8.5 Miles
COUNTY: Lewis & Clark
CONTRACT TIME: 120 + 13 W.D.
ORDER TO PROCEED DATE: 10-18-82
% COMPLETE:
% TIME USED:
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 3,215,825.45
CONTRACTOR: Meyer Const. Co.
FROM (town): Billings, MT
AWARD DATE: 9-24-82
DATE WORK STARTED: 11-18-82
PROBABLE COMPLETION DATE: 10-84
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Dan Black
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 278-7931
ADDRESS: Conrad, MT

GENERAL: Final Estimate and Supporting Data were submitted to the District Office on December 7, 1984, and will be forwarded to Helena on or about 2-15-85.

~~MARLIN BRACKNEY~~
~~Engr. Off. I~~

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

ST32/CP1.2

CMS-14

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: February 4, 1985

PROJECT NO.: F-BRF-HES 24-3(7)109
PROJ. NAME: Bowmans Corners-Northeast
LENGTH: 7.8 Miles
COUNTY: Lewis & Clark
CONTRACT TIME: 120 Working Days
ORDER TO PROCEED DATE:
% COMPLETE: 0
% TIME USED: 0
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 4,243,653.15
CONTRACTOR: Hilde Construction Co., Inc.
FROM (town): Great Falls, Mt.
AWARD DATE: January 3, 1985
DATE WORK STARTED:
PROBABLE COMPLETION DATE: May 31, 1986
NO. DAYS WORKED PER WEEK: None
NO. SHIFTS PER DAY: None
NO. HOURS PER SHIFT: None

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: Walter D. Smith
NO. OF ENG. PERSONNEL EMPLOYED: 9

TELEPHONE: 264-5310
ADDRESS: P.O. Box 1359
Great Falls, Mt. 59403

GENERAL: Hilde Construction Co., Inc. was awarded the contract on January 3, 1985. The Preconstruction Conference was held on January 18, 1985. The contractor expects to begin fencing work as soon as weather permits (some time in March), and dirt work about April 1, 1985. The Engineering personnel engaged in office work and establishing centerline and R/W lines.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: January 30, 1985

PROJECT NO.: R.S. 218-1(2) 9
PROJ. NAME: Solid Road - Conrad East
LENGTH: 9.8 Miles
COUNTY: Pondera
CONTRACT TIME: 70 Working Days
ORDER TO PROCEED DATE: Jan. 8, 1985
% COMPLETE: 0%
% TIME USED: 0%
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE: _____

CONTRACT AMOUNT: $ 1,010,924.93
CONTRACTOR: Baltrush Construction Co.
FROM (town): Havre, MT.
AWARD DATE: December 5, 1984
DATE WORK STARTED: ----------
PROBABLE COMPLETION DATE: July 15, 1985
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: Hammerbacker
NO. OF ENG. PERSONNEL EMPLOYED: 4

TELEPHONE: 278-7944
ADDRESS: P. O. Box 1240
Conrad, MT. 59425

GENERAL: No work on the subject project by the contractor. Survey crew has re-establighed centerline.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: February 4, 1985

PROJECT NO.: RS 434-1(1)24
PROJ. NAME: Lewis & Clark Co. Signing
LENGTH: 16.9 Miles
COUNTY: Lewis & Clark
CONTRACT TIME:
ORDER TO PROCEED DATE:
% COMPLETE:
% TIME USED:
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $
CONTRACTOR:
FROM (town):
AWARD DATE:
DATE WORK STARTED:
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: Walter D. Smith
NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 264-5310
ADDRESS: P.O. Box 1359
Gt. Falls, Mt. 59403

GENERAL: The project has a February 1985 letting date. A 3-man engineering crew spent 1-day completing the staking of signs on the project.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: GT FALLS 3130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: JANUARY 30, 1985

PROJECT NO.: M 5219(1)
PROJ. NAME: 38TH ST &2ND AVE NO
LENGTH: 0.00
COUNTY: CASCADE
CONTRACT TIME: 60 WORKING DAYS
ORDER TO PROCEED DATE: 4-16-85
% COMPLETE: 0
% TIME USED: 0
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 54,598.00
CONTRACTOR: LIVESAY TRAFFIC MAINTENANCE
FROM (town): GT FALLS, MT
AWARD DATE: 10-31-84
DATE WORK STARTED:
PROBABLE COMPLETION DATE: 7-1-85
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: F. A. ROBINSON
NO. OF ENG. PERSONNEL EMPLOYED: 0
TELEPHONE: 727 4350
ADDRESS: GT FALLS , MT

GENERAL: NO WORK ON PROJECT TO DATE. PRE-CONSTRUCTION CONFERENCE SCHEDULED FOR 10:00 AM FEBRUARY 5, 1985.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: Great Falls 3130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: ~~Jan 30, 1985~~ FEBRUARY 4, 1985

PROJECT NO.: BHM 5710(3)
PROJ. NAME: BNRR OverPass-Havre
LENGTH: 0.2 miles
COUNTY: Hill
CONTRACT TIME: 220 w/D
ORDER TO PROCEED DATE: 8-27-84
% COMPLETE: 23
% TIME USED: 17
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $1,560,292.61
CONTRACTOR: Martel Construction Inc.
FROM (town): Bozeman, Mt 59715
AWARD DATE: July 27, 1984
DATE WORK STARTED: 9-19-84
PROBABLE COMPLETION DATE: 12-15-85
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Gary Steen
NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 265-6821
ADDRESS: Havre, Mt

GENERAL: No progress this past month, Contractor shut down 12-17-84. Due to cold weather. Plans to return to work Feb. 11, 1985 weather permitting Concrete Bents are placed thur crash walls, treated Timber Bents have all been driven, Piling Bents need cut-offs and caps set.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Great Falls - 3130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: February 4, 1985

PROJECT NO.: BR 9021(7)
PROJ. NAME: Bullhook Flood Canal
LENGTH: 0.29 Mile
COUNTY: Hill
CONTRACT TIME: 75 W.D.
ORDER TO PROCEED DATE: 7-30-84
% COMPLETE: 100
% TIME USED: 89
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 11-16-84

CONTRACT AMOUNT: $ 251,274.97
CONTRACTOR: Sletten Construction Co.
FROM (town): Great Falls
AWARD DATE: 7-6-84
DATE WORK STARTED: 8-2-84
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Glen Brown
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 265-6821
ADDRESS: Havre, MT

GENERAL: Final Estimate and Supporting Data were submitted to District Office on 1-22-85.

MARLIN BRACKNEY
Engr. Off. I

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

ST32/CP1.3

DISTRICT: GT. FALLS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 2-1-85

PROJECT NO.: RS 0005(64)
PROJ. NAME: LIBERTY CO. SIGNS
LENGTH: 70.7
COUNTY: LIBERTY
CONTRACT TIME: 40
ORDER TO PROCEED DATE: _____
% COMPLETE: _____
% TIME USED: 17%
NO. MEN EMPLOYED: _____
ACTUAL COMPLETION DATE: _____

CONTRACT AMOUNT: $_____
CONTRACTOR: _____
FROM (town): _____
AWARD DATE: _____
DATE WORK STARTED: _____
PROBABLE COMPLETION DATE: _____
NO. DAYS WORKED PER WEEK: _____
NO. SHIFTS PER DAY: _____
NO. HOURS PER SHIFT: _____

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: GORDON TREFTZ
NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 265-6821
ADDRESS: DEPT. OF HIGHWAYS
HAVRE, MONTANA
59501

GENERAL: SIGNS ALL STAKED

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-16

DISTRICT: GT FALLS 3130

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: JANUARY 30, 1985

PROJECT NO.: RS 330-1(6)0 DATE SURVEY AUTHORIZED: _____

PROJ. NAME: ULM SOUTH(NORTH SECTION) DATE WORK STARTED: 11-28-83

LENGTH: 6.5 MILES ESTIMATED COMPLETION DATE: 6-15-85*

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: F. A. ROBINSON TELEPHONE: 727 4350

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 76%

* WORK SUSPENDED PENDING OUTCOME OF CONDEMNATION HEARING.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2916

CMS-16

DISTRICT: GT FALLS 3130

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: JANUARY 30, 1985

PROJECT NO.: RS 330-1(1)0 DATE SURVEY AUTHORIZED: _____

PROJ. NAME: ULM SOUTH(MID SECTION) DATE WORK STARTED: 11-14-84

LENGTH: 5.3 MILES ESTIMATED COMPLETION DATE: ???????

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: F. A. ROBINSON TELEPHONE: 727 4350

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 80%

???? PENDING AVAILABILITY OF DOH LAND SURVEYOR TO RE-ESTABLISH SECTION CORNERS

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2916

CMS-16

DISTRICT: GT FALLS 3130

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: JANUARY 30, 1985

PROJECT NO.: RS 228-2(5)30 DATE SURVEY AUTHORIZED: 12-22-83

PROJ. NAME: 5 MI SO FT BENTON-SOUTH DATE WORK STARTED: 1-15-85

LENGTH: 10.0 MILES ESTIMATED COMPLETION DATE: 7-1-85

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: F. A. ROBINSON TELEPHONE: 727.4350

NO. PERSONNEL ASSIGNED: 0-1 % COMPLETE: 1%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2916

CMS-16

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: February 4, 1985

PROJECT NO.: FR 57-1(2)1 DATE SURVEY AUTHORIZED: June 5, 1984

PROJ. NAME: Belt - East DATE WORK STARTED: December 26, 1984

LENGTH: 9.6 Miles ESTIMATED COMPLETION DATE: March 1, 1985

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: G. Enderson TELEPHONE: 727-4350

NO. PERSONNEL ASSIGNED: 6 - 10 % COMPLETE: 65%

A 6 to 10 man engineering crew ran center line, and are engaged in taking x-sections on mainline and approaches.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2916

CMS-16

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: February 4, 1985

PROJECT NO.: F-94-4(5) 117 DATE SURVEY AUTHORIZED: 8/30/84

PROJ. NAME: Simms - West DATE WORK STARTED: 10/10/84

LENGTH: 11 Miles ESTIMATED COMPLETION DATE: 1/11/85

DATE SUBMITTED TO DISTRICT: 1/17/85

PROJECT MANAGER: Walter Smith TELEPHONE: 454-5310

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: 100

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GT. FALLS

FINAL

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 2-1-85

M.P. 62.6 - 72.3 & 74.8 - 79.3

PROJECT NO.: RF 10-2(3)51 DATE SURVEY AUTHORIZED: 12-7-83

PROJ. NAME: Loma - Box Elder DATE WORK STARTED: 1-30-84

LENGTH: 14.2 ESTIMATED COMPLETION DATE: Dec. 84

DATE SUBMITTED TO DISTRICT: 11-27-84

PROJECT MANAGER: Gordon Treetz TELEPHONE: 265-6821

NO. PERSONNEL ASSIGNED: 1 % COMPLETE: 100%

THE GRAV. PIT SURVEY HAS BEEN COMPLETED & TURNED IN MAKING THIS PROJ. 100% COMPLETE

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: GT. FALLS

FINAL

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 2-1-85

M.P. 72.3 - 74.8 (B.N O'Pass)

PROJECT NO.: RF10-2(3)51 DATE SURVEY AUTHORIZED: 12-7-83

PROJ. NAME: Loma-Box Elder DATE WORK STARTED: 2-9-84

LENGTH: 2.15 ESTIMATED COMPLETION DATE: DEC. 84

DATE SUBMITTED TO DISTRICT: 11-27-84

PROJECT MANAGER: Gordon Treete TELEPHONE: 265-4987

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 100%

THE GRAV. PIT SURVEY HAS BEEN COMPLETED & TURNED IN MAKING THIS PROJ. 100% COMPLETE

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: GT. FALLS

FINAL

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 2-1-85

M.P. 55.0 - 62.6

PROJECT NO.: RF10-2(3)51 DATE SURVEY AUTHORIZED: 12-7-83

PROJ. NAME: Loma-Box Elder DATE WORK STARTED: 1-27-84

LENGTH: 7.5 ESTIMATED COMPLETION DATE: DEC, 84

DATE SUBMITTED TO DISTRICT: 11-27-84

PROJECT MANAGER: Gordon Treete TELEPHONE: 265-6821

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 100%

THE GRAV. PIT SURVEY HAS BEEN COMPLETED & TURNED IN MAKING THIS PROJ. 100% COMPLETE

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

FINAL

DISTRICT: GT. FALLS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 2-1-85

PROJECT NO.: RF10-2(3)51 DATE SURVEY AUTHORIZED: 12-7-83

PROJ. NAME: LOMA - BOX ELDER M.P. 52.1 = 55.0 DATE WORK STARTED: 12-6-83

LENGTH: 2.8 ESTIMATED COMPLETION DATE: DEC-84

DATE SUBMITTED TO DISTRICT: MAY-8,84

PROJECT MANAGER: GORDON TREFZ TELEPHONE: 265-6821

NO. PERSONNEL ASSIGNED: 3 % COMPLETE: 100

GRAV. PIT SURVEYS HAVE BEEN COMPLETED & TURNED IN MAKING THIS PROJ. 100% COMPLETE

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

CMS-16

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: February 4, 1985

PROJECT NO.: FR 10-1(5)3 DATE SURVEY AUTHORIZED: July 20, 1934

PROJ. NAME: Great Falls - North DATE WORK STARTED: Oct. 30, 1984

LENGTH: 16.5 Miles ESTIMATED COMPLETION DATE:

DATE SUBMITTED TO DISTRICT: January 25, 1985

PROJECT MANAGER: G. Enderson TELEPHONE: 727-4350

NO. PERSONNEL ASSIGNED: 5-6 % COMPLETE: 100

A 5 to 6 man engineering crew completed X-sections, and a complete survey from sta. 170+00 to 220+00.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2916

DISTRICT: GT FALLS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 2-1-85

PROJECT NO.: F1-7(4)430 DATE SURVEY AUTHORIZED: 8-17-84

PROJ. NAME: FT. BELKNAP EAST DATE WORK STARTED: 12-3-84

LENGTH: 16.3 ESTIMATED COMPLETION DATE: 8-7-86

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: GORDON TREFTZ TELEPHONE: 265-6821

NO. PERSONNEL ASSIGNED: 8 % COMPLETE: 17%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: 3130 Gt. Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: Feb. 4, 1985

PROJECT NO.: F1-3(12)225 DATE SURVEY AUTHORIZED: _____

PROJ. NAME: Browning - Cut Bank DATE WORK STARTED: 1-7-85

LENGTH: 22.5 Miles ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: G. Brown TELEPHONE: 434-2022

NO. PERSONNEL ASSIGNED: 4 % COMPLETE: 8

Progress todate is on Alignment.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

CMS-16

DISTRICT: GT FALLS 3130

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: JANUARY 30, 1985

PROJECT NO.: M 5212(1) DATE SURVEY AUTHORIZED: 9-17-81

PROJ. NAME: GT FALLS-SOUTH ARTERIAL DATE WORK STARTED: 12-10-81

LENGTH: 8.9 MILES ESTIMATED COMPLETION DATE: ?????????

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: F. A. ROBINSON TELEPHONE: 727 4350

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 46%

??????? WORK SUSPENDED INDEFINITELY.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2916

p2

DISTRICT: Glendive 4130

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: January 29, 1985

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
F 26 - 1(1)3 Sidney-North Dakota Line	GR., gravel, PMS., and structure	final design	64	70%	3/29/85
F 2-1(8)46 Fallon co. line - E&W	PMS overlay	final P.I.H.		20%	7/1/85
F 39-1(15) 4 Lame Deer - North	PMS overlay	final P.I.H.		10%	8/1/85
F18-1(2)1 Miles City-Northwest	PMS overlay	final P.I.H.		0%	9/1/85
FR 1-10(12)639 Culbertson-West	PMS overlay & Widen	final P.I.H.	100	20%	9/1/85
F1-8(6)500 Saco-East	PMS overlay & Widen	comp. of survey		0%	12/1/85
RS 247-1(1)0 Webster - East	GS.	final P.I.H.		0%	6/1/86
RS 438-1(4)0 Nashua-North	PMS overlay	comp of survey		0%	7/1/86
F25-1(6)0 Circle-North	PMS overlay & widen	prelim. PIH	100	25%	8/1/86
RS 344-1(5)29 7.5 ml. W. of FR010	PMS overlay & widen	Prelim. PIH		0%	9/1/86
F57-6(2)281 Circle - East	PMS overlay	comp. of survey		0%	9/1/86
BRF 42-3(6)73 S. of Glasgow (Milk River)	STR. and APPS.	prelim. PIH	8	0%	3/1/87
RS 517-(1)0 Coalridge-West	PMS overlay	comp of survey		0%	4/1/87
RS 516-1(1)14 Coalridge-N & S	PMS overlay	comp of survey		0%	4/1/87
F42-3(7)59 Fort Peck-Glasgow	PMS overlay & widen	comp of survey		0%	7/1/87

TOTAL 272 HOURS

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 1-29-85

PROJECT NO.: IR0008(5) F0008(11) CONTRACT AMOUNT: $ 1,023,152.00
PROJ. NAME: Weigh Scale Replacement CONTRACTOR: Morgan & Coward
LENGTH: - FROM (town): Great Falls, MT.
COUNTY: Various AWARD DATE: 11-5-84
CONTRACT TIME: 120 W.D. DATE WORK STARTED: -
ORDER TO PROCEED DATE: 3-1-85 PROBABLE COMPLETION DATE: 8-30-85
% COMPLETE: - NO. DAYS WORKED PER WEEK: -
% TIME USED: - NO. SHIFTS PER DAY: -
NO. MEN EMPLOYED: - NO. HOURS PER SHIFT: -
ACTUAL COMPLETION DATE: -
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: -
EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: Ken Quale TELEPHONE: 365-2977
NO. OF ENG. PERSONNEL EMPLOYED: 1 ADDRESS: Glendive, MT. 59330

GENERAL: NO WORK will be started on this project until after March 1, 1985. As noted in the special provisions.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 1-29-85

PROJECT NO.: RTE-EHS-1-10(14)648
PROJ. NAME: Bainville - West
LENGTH: 8.3 Miles
COUNTY: Roosevelt
CONTRACT TIME: 80 W.D.
ORDER TO PROCEED DATE: _____
% COMPLETE: _____
% TIME USED: _____
NO. MEN EMPLOYED: _____
ACTUAL COMPLETION DATE: _____

CONTRACT AMOUNT: $_____
CONTRACTOR: _____
FROM (town): _____
AWARD DATE: _____
DATE WORK STARTED: _____
PROBABLE COMPLETION DATE: _____
NO. DAYS WORKED PER WEEK: _____
NO. SHIFTS PER DAY: _____
NO. HOURS PER SHIFT: _____

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____
EFFECTIVE OPENING DATE: _____
PROJECT MANAGER: James E Baldwin
NO. OF ENG. PERSONNEL EMPLOYED: ___
TELEPHONE: 787-5701
ADDRESS: Box 556
Culbertson, Mt. 59218

GENERAL: Contract to be let January 31, 1985.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 1-29-85

Pre-Staking only - ESTIMATE 4800 MAN HOURS TO STAKE

PROJECT NO.: F-RTF 20-2(7)52	CONTRACT AMOUNT: $ —
PROJ. NAME: Sidney - Fairview	CONTRACTOR: —
LENGTH: 11.1 MILES	FROM (town): —
COUNTY: RICHLAND	AWARD DATE: —
CONTRACT TIME: —	DATE WORK STARTED: —
ORDER TO PROCEED DATE: —	PROBABLE COMPLETION DATE: —
% COMPLETE: —	NO. DAYS WORKED PER WEEK: —
% TIME USED: —	NO. SHIFTS PER DAY: —
NO. MEN EMPLOYED: NONE	NO. HOURS PER SHIFT: —
ACTUAL COMPLETION DATE:	
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: —	
EFFECTIVE OPENING DATE: —	
PROJECT MANAGER: H. KELLY	TELEPHONE: 365-2877
NO. OF ENG. PERSONNEL EMPLOYED: 1	ADDRESS: Glendive

GENERAL: TRANSIT NOTES HAVE BEEN COMPILED ON MAINLINE, FRONTAGE ROAD AND COUNTY RD & STREET INTERSECTIONS GRADE NOTES ARE COMPLETE ON MAINLINE, FRONTAGE ROAD AND COUNTY ROADS AND STREET INTERSECTIONS.

WORK IS UNDERWAY ON TRANSIT & GRADE NOTES FOR CURB & GUTTER.

PRE-STAKING IS ESTIMATED 10% COMPLETE WITH 470 MAN HOURS USED TO DATE

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: January 29, 1985

PROJECT NO.: F 22-3 (1) 81
PROJ. NAME: Culbertson-North
LENGTH: 7.3 Miles
COUNTY: Roosevelt
CONTRACT TIME: 100 WD
ORDER TO PROCEED DATE: April 16, 1985
% COMPLETE: 0
% TIME USED: 0
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE: --

CONTRACT AMOUNT: $ 1,060,641
CONTRACTOR: Baltrusch Construction Co.
FROM (town): Havre
AWARD DATE: October 31, 1984
DATE WORK STARTED: --
PROBABLE COMPLETION DATE: Sept. 1, 1985
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: --

EFFECTIVE OPENING DATE: --

PROJECT MANAGER: Baldwin
NO. OF ENG. PERSONNEL EMPLOYED: 4

TELEPHONE: 787-5701
ADDRESS: P.O. Box 556
Culbertson

GENERAL: No work on construction layout, survey crew engaged on other projects. No word from the contractor as to beginning date.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: January 29, 1985

PROJECT NO.: F 23-1 (6)1 M 8001 (3)
PROJ. NAME: ~~Main & Haynes~~ Leighton Blvd. Miles City
LENGTH: 3.8 miles
COUNTY: Custer
CONTRACT TIME: 120 W.D.
ORDER TO PROCEED DATE: 7/18/84
% COMPLETE: 89
% TIME USED: 67
NO. MEN EMPLOYED: 2
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $4,802,849.26
CONTRACTOR: Holm-Sutherland
FROM (town): Billings, Mt.
AWARD DATE: 4/13/84
DATE WORK STARTED: 7/19/84
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: Don Stewart
NO. OF ENG. PERSONNEL EMPLOYED: 4

TELEPHONE: 232-1093
ADDRESS: Dept of Highways
Miles City, Mt. 59301

GENERAL: Work during the past period was by Ace Electric, sub-contractor. Streetlights were installed at the intersection of Main St. & Haynes and signal pedestrian crossing heads at the intersection of Hwy 10 and Leighton Blvd. Three men working on notes in the Miles City Area Office. No Change in items and percent complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: January 29, 1985

PROJECT NO.: BRF 23-2(7)81 CONTRACT AMOUNT: $ 2,378,094

PROJ. NAME: S.E. of Broadus CONTRACTOR: Ron Corsta Co.

LENGTH: 1.0 Mile FROM (town): Billings Montana

COUNTY: Powder River AWARD DATE: 9-28-84

CONTRACT TIME: 180 W.D. DATE WORK STARTED: 11-5-84

ORDER TO PROCEED DATE: 10-22-84 PROBABLE COMPLETION DATE: 11-1-85

% COMPLETE: 15 NO. DAYS WORKED PER WEEK: 5

% TIME USED: 8 NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: AVE. 9 NO. HOURS PER SHIFT: 8

ACTUAL COMPLETION DATE: ~

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: ~

EFFECTIVE OPENING DATE: ~

PROJECT MANAGER: Walter O. Cone TELEPHONE: 436-2935

NO. OF ENG. PERSONNEL EMPLOYED: ___ ADDRESS: _____

GENERAL: Grading - No Work performed on grading and related items during the past period.

Bridge - Sub-structure units are complete with the exception of the caps of bent 3 and pier 4. Contractor plans to begin setting Structural Steel about March 4, 1985. Items and percent Complete are: Unclass. Exc. 64%, Forging Items 70%, Structure Items 19%.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: January 29, 1985

PROJECT NO.: IR 94-3(35) 115
PROJ. NAME: Holloway East & West
LENGTH: 14.2 Miles
COUNTY: Rosebud & Custer
CONTRACT TIME: 90 W.D.
ORDER TO PROCEED DATE: 4-16-85
% COMPLETE:
% TIME USED:
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $2,079,805.47
CONTRACTOR: Meyer Construction Co.
FROM (town): Billings, Montana
AWARD DATE: December 10, 1984
DATE WORK STARTED:
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: D. Strohmayer
NO. OF ENG. PERSONNEL EMPLOYED: 5
TELEPHONE: 232-1093
ADDRESS: Dept. of Highways
Miles City, Mt. 59301

GENERAL: Construction layout is 25% complete. Preconstruction conference is scheduled for February 4, 1985. Contractors plans to start moving in and crushing and stockpiling shortly after the precon.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 1/29/83

PROJECT NO.: I 94-4(34)148
PROJ. NAME: SHIRLEY - WEST
LENGTH: 5.9 MILES
COUNTY: CUSTER
CONTRACT TIME: 266 WD
ORDER TO PROCEED DATE: 5/17/82
% COMPLETE: 98
% TIME USED: 88
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 10,499,672.50
CONTRACTOR: BERGER GEN. CONST. INC.
FROM (town): BUTTE MT.
AWARD DATE: 3/30/83
DATE WORK STARTED: 5/16/83
PROBABLE COMPLETION DATE: 5/1/85
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: SWANSON
NO. OF ENG. PERSONNEL EMPLOYED: 3

TELEPHONE: 232-1083
ADDRESS: DEPT. OF HWYS.
MILES CITY, MT.

GENERAL: WORK WAS SUSPENDED FOR THE SEASON DEC. 20, 1984. ITEMS AND PERCENT COMPLETE REMAIN AS FOLLOWS: GRADING 100%, FENCING 100%, GUARDRAIL 100%, SURFACING 98%, SEEDING 85%, SIGNING 98%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 1/24/85

PROJECT NO.: IR 94-4(37)155
PROJ. NAME: PRAIRIE CO. CMC-WEST
LENGTH: 8.9 MILES
COUNTY: CUSTER
CONTRACT TIME: 90 WD
ORDER TO PROCEED DATE: —
% COMPLETE: 0
% TIME USED: 0
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $2,087,511.30
CONTRACTOR: PORTABLE PAVERS INC.
FROM (town): MILES CITY MT.
AWARD DATE: 1/3/85
DATE WORK STARTED: NOT STARTED
PROBABLE COMPLETION DATE: 8/16/85
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: SWANSON
NO. OF ENG. PERSONNEL EMPLOYED: 3

TELEPHONE: 232-1083
ADDRESS: DEPT. OF HWYS
MILES CITY, MT.

GENERAL: ORDER TO PROCEED NOT YET ISSUED.
ENGR. LAYOUT HAS CONSISTED OF
LOCATING CONTROL POINTS.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

(4)

DISTRICT: 4130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 1-29-85

PROJECT NO.: RS 201-2(3) 33
PROJ. NAME: Brassfield - Fairview
LENGTH: 6.1
COUNTY: Richland
CONTRACT TIME: 80 W.D.
ORDER TO PROCEED DATE: 10-22-84
% COMPLETE: 14
% TIME USED: 19
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,061,338.50
CONTRACTOR: Prince Inc.
FROM (town): Forsyth MT. P.O. Box 440 59327
AWARD DATE: Sept 28, 1984
DATE WORK STARTED: Oct 17, 1984
PROBABLE COMPLETION DATE: Aug 1, 1985
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: Bernard Kelly
NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 365-2877
ADDRESS: Glendive MT.
P.O. Box 890 59330

GENERAL: Will resume work in spring

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: JANUARY 29, 1985

PROJECT NO.: RS 242-1 (4) 43
PROJ. NAME: LORING NO.-CANADIAN LINE
LENGTH: 10.9 MILES
COUNTY: PHILLIPS
CONTRACT TIME: 90 W.D.
ORDER TO PROCEED DATE: 8-27-84
% COMPLETE: 35
% TIME USED: 39
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,298,200.90
CONTRACTOR: GLENN REHBEIN EXC. INC.
FROM (town): LIND LAKES, MN.
AWARD DATE: July 27, 1984
DATE WORK STARTED: Sept. 17, 1984
PROBABLE COMPLETION DATE: 06-01-85
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: D. DUROCHER
NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 654-1786
ADDRESS: Box 176
Dodson, MT. 59524

GENERAL: No work on the project during the period. The project remains on a winter shutdown. Items and percent complete are: 1½" Cr. Base = 80%, Stockpile 1½" Cr. Base = 100% Stockpile Plant Mix Agg. = 19% and Motor Grader Hours = 97%.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

(11)

DISTRICT: 1130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 7-29-85

PROJECT NO.: RS 245-1(30)
PROJ. NAME: JORDAN Northwest
LENGTH: 15.0 miles
COUNTY: Garfield
CONTRACT TIME: 80 WD
ORDER TO PROCEED DATE: April 16, 1984
% COMPLETE: 100
% TIME USED: 93
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE: 11-5-84
CONTRACT AMOUNT: $ 1,134,102.65
CONTRACTOR: Clark Bros. Contractors
FROM (town): Victor Mont. P.O. Box 67 59875
AWARD DATE: Feb 29, 1984
DATE WORK STARTED: April 18, 1984
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: Bernard Kelly
NO. OF ENG. PERSONNEL EMPLOYED: 0
TELEPHONE: 365-2877
ADDRESS: Glendive Mont. P.O Box 890 59330

GENERAL: Clean up work to be completed in spring

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: January 29, 1985

PROJECT NO.: RS 344-1 (4) 15
PROJ. NAME: Froid-West
LENGTH: 7.5 Miles
COUNTY: Roosevelt
CONTRACT TIME:
ORDER TO PROCEED DATE:
% COMPLETE:
% TIME USED:
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $
CONTRACTOR:
FROM (town):
AWARD DATE:
DATE WORK STARTED:
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: Baldwin
NO. OF ENG. PERSONNEL EMPLOYED: 5

TELEPHONE: 787-5701
ADDRESS: P.O. Box 556
Culbertson, MT 59218

GENERAL: 4 to 5 man survey crew locating and referencing centerline control and R-O-W breaks, begun running R-O-W line on January 25. Construction layout is 10% complete. Progress is slow due to cold weather and windy conditions. This project is scheduled for January 31 letting.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: January 29, 1985

PROJECT NO.: RS 447-1(7)12
PROJ. NAME: 12 Mi. So. of Rosebud So.
LENGTH: 3.9 miles
COUNTY: Rosebud
CONTRACT TIME: 90 Workingdays
ORDER TO PROCEED DATE: 4-30-84
% COMPLETE: 100
% TIME USED: 97
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 11-23-84

CONTRACT AMOUNT: $1,198,877.66
CONTRACTOR: E.N. Oftedahl & Sons, Inc.
FROM (town): Miles City, Montana
AWARD DATE: April 9, 1984
DATE WORK STARTED: April 16, 1984
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: December 6, 1984

EFFECTIVE OPENING DATE:
PROJECT MANAGER: D. Stahlmayer
NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 232-1093
ADDRESS: Dept of Highways
Miles City, Mt. 59301

GENERAL: Final is 85% complete and will be submitted to the district office on or about February 15, 1985.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: NOV. 27, 1984

Mont. Proj. No. BRS 469-1(3) Z
N. Dak. PROJECT NO.: BRS-RS-T-058(3)007

PROJ. NAME: Snowden Bridge

LENGTH: 2.884 miles

COUNTY: McKenzie-Williams-N.D.

CONTRACT TIME: 512 W.D.

ORDER TO PROCEED DATE: 2-13-84.

% COMPLETE: 85

% TIME USED: 50

NO. MEN EMPLOYED: 18

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $2,826,728.90

CONTRACTOR: Lunda Constr. Co.

FROM (town): Black River Falls, Wisconsin.

AWARD DATE: 2-2-84

DATE WORK STARTED: 3-12-84

PROBABLE COMPLETION DATE: 8-4-85

NO. DAYS WORKED PER WEEK: 5

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: W. Peterson, P.E.

NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 572-4329 (Project)

ADDRESS: N.D. Highway Dept.
Williston, N. Dakota

GENERAL: Prime Contractor, Lunda Construction Co., Completed the setting of pot bearings, removed the tug boat and barge from the river on the north side. Finished setting all the Girders in the structure, tightened all the field splices, placed and tightened all the diaphragms. cleaned up the work area, and shut down for the winter. Major structure items are: Concrete 65% & Reinf. steel 40% Complete. This will be the last progress report for 1984.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 1-29-85

PROJECT NO.: STPP 4399-83
PROJ. NAME: Maint. Stockpiles
LENGTH: N/A
COUNTY: Richland, Roosevelt, Valley, Phillips
CONTRACT TIME: 60 + H = 72
ORDER TO PROCEED DATE: 12-19-83
% COMPLETE: 100
% TIME USED: 90
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 9-10-84
CONTRACT AMOUNT: $ 291,174.00
CONTRACTOR: Eckart Const.
FROM (town): Miles City
AWARD DATE: Nov. 30-1984
DATE WORK STARTED: 5-10-84
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: Novakovich
TELEPHONE: 653-1050
NO. OF ENG. PERSONNEL EMPLOYED: 0
ADDRESS: Dept of Highways
Box 890, Wolf Point, MT 59201

GENERAL: The 3/8" Cover Rock stockpile at Sidney has an excess of oversize rock. The contractor will have to screen the pile.
Final data submitted to district 10-15-84.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRH/BHB/sw/221F

DISTRICT: Glendive

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: January 29, 1985

PROJECT NO.: BR 9006(3) DATE SURVEY AUTHORIZED: 1-10-84

PROJ. NAME: Thompson Creek Bride DATE WORK STARTED: 1-7-85

LENGTH: 0.5 Miles ESTIMATED COMPLETION DATE: April 1985

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: D. Strohmayer TELEPHONE: 232-1093

NO. PERSONNEL ASSIGNED: 1 to 5 % COMPLETE: 95%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Glendive

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: January 29, 1985

PROJECT NO.: BR 9009(4) DATE SURVEY AUTHORIZED: 12-9-83

PROJ. NAME: Tongue River Bridge DATE WORK STARTED: _____

LENGTH: 0.3 MILES ESTIMATED COMPLETION DATE: April 1985

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: D. Strohmayer TELEPHONE: 232-1093

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: 95%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: JAN 29 - 1985

PROJECT NO.: M 5008(1) - DATE SURVEY AUTHORIZED: _____

PROJ. NAME: SARGENT AVE & ALLARD STREET DATE WORK STARTED: 1-17-85

LENGTH: 0.4 ESTIMATED COMPLETION DATE: 2-15-85

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: H. KELLY TELEPHONE: 365-2877

NO. PERSONNEL ASSIGNED: 5 % COMPLETE: 40

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: JAN. 29, 1985

PROJECT NO.: BRS 504-1(1)13 DATE SURVEY AUTHORIZED: 12/11/84

PROJ. NAME: N.E. OF MILDRED CABIN CR. DATE WORK STARTED: ~

LENGTH: 0.4 MILES ESTIMATED COMPLETION DATE: 12/27/85

DATE SUBMITTED TO DISTRICT: 1/30/85

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: JAN 29, 1985

PROJECT NO.: RS 344-1(5)29 DATE SURVEY AUTHORIZED: 7/13/84

PROJ. NAME: 7.5 MI. W. OF FROID DATE WORK STARTED: ~

LENGTH: 7.6 MILES ESTIMATED COMPLETION DATE: 7/23/85

DATE SUBMITTED TO DISTRICT: 1/30/85

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: JAN, 29, 1985

PROJECT NO.: BRS 270-1(1)7 DATE SURVEY AUTHORIZED: 12/13/84

PROJ. NAME: N.E. OF ALBOIN (LITTLE MISSOURI RIVER) DATE WORK STARTED: ~

LENGTH: 0.4 MILES ESTIMATED COMPLETION DATE: 12/27/85

DATE SUBMITTED TO DISTRICT: 1/30/85

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: JAN. 29, 1985

PROJECT NO.: RS 261-2(1)26 DATE SURVEY AUTHORIZED: 11/8/85

PROJ. NAME: RICHLAND CO. LINE-N. DATE WORK STARTED: ~

LENGTH: 7.4 MILES ESTIMATED COMPLETION DATE: 4/30/85

DATE SUBMITTED TO DISTRICT: 1/30/85

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: JAN. 29, 1985

PROJECT NO.: RS 247-1(1)0 DATE SURVEY AUTHORIZED: 9/27/84

PROJ. NAME: WEBSTER-EAST DATE WORK STARTED: ~

LENGTH: 6.2 MILES ESTIMATED COMPLETION DATE: 1/6/86

DATE SUBMITTED TO DISTRICT: 1/30/85

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: 4130

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 1-29-85

PROJECT NO.: RS 245-2(2)36 DATE SURVEY AUTHORIZED: 11-5-84

PROJ. NAME: Brockway N & S DATE WORK STARTED: 11-5-84

LENGTH: 9.9 ESTIMATED COMPLETION DATE: 3-30-85

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Bernard Kelly TELEPHONE: 365-2877

NO. PERSONNEL ASSIGNED: 5 % COMPLETE: 40

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: JAN. 29, 1985

PROJECT NO.: RS 245-1(4)15 DATE SURVEY AUTHORIZED: 9/27/84

PROJ. NAME: BRUSETT - E. JW. DATE WORK STARTED: ~

LENGTH: 7.2 MILES ESTIMATED COMPLETION DATE: MARCH 1986

DATE SUBMITTED TO DISTRICT: 1/30/85

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: 4130

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 1-29-85

PROJECT NO.: IR 94-4(34)203 DATE SURVEY AUTHORIZED: 2-2-83

PROJ. NAME: Glenallen E & W DATE WORK STARTED: 11-26-84

LENGTH: 7.9 ESTIMATED COMPLETION DATE: 1-16-85

DATE SUBMITTED TO DISTRICT: 1-16-85

PROJECT MANAGER: Bernard Kelly TELEPHONE: 345-2877

NO. PERSONNEL ASSIGNED: 5 to 10 % COMPLETE: 100

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: JAN. 29, 1985

PROJECT NO.: IR 94-3(37)104 DATE SURVEY AUTHORIZED: 11/30/84

PROJ. NAME: W. ROSEBUD INT-EAST DATE WORK STARTED: ~

LENGTH: 11.3 MILES ESTIMATED COMPLETION DATE: 10/24/85

DATE SUBMITTED TO DISTRICT: 1/30/85

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: JAN. 29, 1985

PROJECT NO.: IR 94-3(36)78 DATE SURVEY AUTHORIZED: 11/30/84

PROJ. NAME: ROSEBUD CO. LINE-EAST DATE WORK STARTED: ~

LENGTH: 7.2 MILES ~~ESTIMATED~~ COMPLETION DATE: 1/29/85

DATE SUBMITTED TO DISTRICT: 1/30/85

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 100 %

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: JAN. 29, 1985

PROJECT NO.: F 62-2(7)37 DATE SURVEY AUTHORIZED: 11/30/84

PROJ. NAME: SIDNEY-NORTH DATE WORK STARTED: ~

LENGTH: 1.5 MILES ESTIMATED COMPLETION DATE: 9/26/85

DATE SUBMITTED TO DISTRICT: 1/30/85

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0 %

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

#06

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: JAN. 29, 1985

PROJECT NO.: BRF 51-3(1)70 DATE SURVEY AUTHORIZED: 11/27/84

PROJ. NAME: USRS CANEL DATE WORK STARTED: ~

LENGTH: 2.6 MI. W. OF SIDNEY 0.6 MILES ESTIMATED COMPLETION DATE: 4/30/85

DATE SUBMITTED TO DISTRICT: 1/30/85

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: JANUARY 29, 1985

PROJECT NO.: F 42-3(7) 59 DATE SURVEY AUTHORIZED: 1-25-84

PROJ. NAME: Fort PECK- GLASGOW DATE WORK STARTED: 2-7-84

LENGTH: 15.1 MILES ESTIMATED COMPLETION DATE: 2-8-85

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: D. DUROSCHER TELEPHONE: 654-1786

NO. PERSONNEL ASSIGNED: 5 % COMPLETE: 95%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: JAN. 29, 1985

PROJECT NO.: F 39-1(5)4 DATE SURVEY AUTHORIZED: 10/11/84

PROJ. NAME: LAME DEER-NORTH DATE WORK STARTED: ~

LENGTH: 9.7 MILES ESTIMATED COMPLETION DATE: 3/15/85

DATE SUBMITTED TO DISTRICT: 1/30/85

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0 %

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: JAN. 29, 1985

PROJECT NO.: F 18-1(2)1 DATE SURVEY AUTHORIZED: 7/12/84

PROJ. NAME: MILES CITY-N.W. DATE WORK STARTED: ~

LENGTH: 7.5 MILES ESTIMATED COMPLETION DATE: 3/15/85

DATE SUBMITTED TO DISTRICT: 1/30/85

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: JAN. 29, 1985

PROJECT NO.: BRF 14-6(1)257 DATE SURVEY AUTHORIZED: 11/7/84

PROJ. NAME: PORCUPINE OVERFLOW -NW OF FORSYTH DATE WORK STARTED: ~

LENGTH: 0.3 MILES ESTIMATED COMPLETION DATE: 12/27/85

DATE SUBMITTED TO DISTRICT: 1/30/85

PROJECT MANAGER: — TELEPHONE: —

NO. PERSONNEL ASSIGNED: — % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: JAN. 29, 1985

PROJECT NO.: F 2-1(8)46 DATE SURVEY AUTHORIZED: 7/12/84

PROJ. NAME: FALLON CO. LINE E & W DATE WORK STARTED: ~

LENGTH: 25.0 MILES ESTIMATED COMPLETION DATE: 3/15/85

DATE SUBMITTED TO DISTRICT: 1/30/85

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: JAN. 29, 1985

PROJECT NO.: BRF 1-10(15)629 DATE SURVEY AUTHORIZED: 11/~~15~~5/84

PROJ. NAME: BOX ELDER CR - E. OF BROCTON DATE WORK STARTED: ~

LENGTH: 0.7 MILES ESTIMATED COMPLETION DATE: 12/27/85

DATE SUBMITTED TO DISTRICT: 1/30/85

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: JANUARY 29, 1985

PROJECT NO.: F 1-8(6)499 DATE SURVEY AUTHORIZED:

PROJ. NAME: SACO - EAST DATE WORK STARTED: 9-7-84

LENGTH: 8.8 MILES ESTIMATED COMPLETION DATE: 1-28-85

DATE SUBMITTED TO DISTRICT: 1-29-85

PROJECT MANAGER: D. DUROCHER TELEPHONE: 654-1786

NO. PERSONNEL ASSIGNED: 5 % COMPLETE: 100%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Billings

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: January 31- 1985

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
RS 426-2 (1) 0 - Hanover Road	Grade, Drain and Gravel Surf.	check-ing	160	100	To Helena 1-16-85
E 16-1 (17) 12 - Billings - North	Reconstruction -	Pre-PIH	0	1	To Helena * 1-21-85
F 57-3 (15) 67 - Moore-Lewistown	Widening and - Overlay	check-ing	173	100	To Helena 1-25-85
E 14-3 (3) 108 - Shawmut-West	Widening and - Overlay	Final	63	75	2/85
RS 302-1 (1) 0 - Rimrock Rd-Molt	Reconstruction -	Public Hearing	0	1	5/88
M 6901 (1) - - - First Avenue	Overlay - - -	Final	0	40	10/85
RS 500-2 (2) 19 - Mosby - South	Reconstruction -	Pre-PIH	0	4	3/89
- - - - - - - -	- - - - - - - -				
- - - - - - - -	- - - - - - - -				
- - - - - - - -	- - - - - - - -				
- - - - - - - -	- - - - - - - -				
- - - - - - - -	- - - - - - - -				
- - - - - - - -	- - - - - - - -				
- - - - - - - -	- - - - - - - -				
- - - - - - - -	- - - - - - - -				

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

///

* transmitted to Helena for Design

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 1-30-85

PROJECT NO.: 1490-8(95)385
PROJ. NAME: Reed Point E. & W.
LENGTH: 19.5 MILES
COUNTY: Sweetgrass & Stillwater
CONTRACT TIME: 90 Working Days
ORDER TO PROCEED DATE: 5-2-84
% COMPLETE: 98
% TIME USED: 97
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 3411361.90
CONTRACTOR: McIntyre Constr. Co.
FROM (town): Great Falls, MT.
AWARD DATE: 4-9-84
DATE WORK STARTED: 4-30-84
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: K. Hartman
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 252-4138
ADDRESS: Billings

GENERAL: No work during this reporting period

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 1-30-85

PROJECT NO.: IR90-8(96)413
PROJ. NAME: PARK CITY E. & W.
LENGTH: 14.0 MILES
COUNTY: STILLWATER
CONTRACT TIME: 80 WORKING DAYS
ORDER TO PROCEED DATE: 9-19-83
% COMPLETE: 100
% TIME USED: 43
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 11-3-84

CONTRACT AMOUNT: $2072864.45
CONTRACTOR: EMPIRE SAND & GRAVEL CO.
FROM (town): BILLINGS
AWARD DATE: 8-29-83
DATE WORK STARTED: 9-7-83
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 11-13-84
EFFECTIVE OPENING DATE:
PROJECT MANAGER: K. HARTMAN
NO. OF ENG. PERSONNEL EMPLOYED: ___
TELEPHONE: 252-4138
ADDRESS: BILLINGS

GENERAL: ONE TO TWO MEN WORKING IN OFFICE ON FINAL ESTIMATE DATA.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 1-31-85

PROJECT NO.: IR 90-9(63)503
PROJ. NAME: QUINMORE INTCHGE S.E.
LENGTH: 5.8 MILES
COUNTY: BIG HORN
CONTRACT TIME: 30 W.D.
ORDER TO PROCEED DATE: 11-16-84
% COMPLETE: ~
% TIME USED: ~
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: H. OTTMAN
NO. OF ENG. PERSONNEL EMPLOYED: 0

CONTRACT AMOUNT: $1,668,823.39
CONTRACTOR: EMPIRE SAND & GRAVEL
FROM (town): BILLINGS
AWARD DATE: 10-31-84
DATE WORK STARTED: 11-1-84
PROBABLE COMPLETION DATE: 7-31-85
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0
TELEPHONE: 245-9802
ADDRESS: BILLINGS

GENERAL: THE CONTRACTOR DIDN'T WORK THIS PERIOD.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 2-4-85

PROJECT NO.: ID90-9(36)531UZ
PROJ. NAME: LODGEGRASS-SOUTH
LENGTH: 11.7 MILES
COUNTY: BIG HORN
CONTRACT TIME: 250 WORKING DAYS
ORDER TO PROCEED DATE: 10-31-83
% COMPLETE: 53%
% TIME USED: 48%
NO. MEN EMPLOYED: 53
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $14,729,277.59
CONTRACTOR: BEYER'S GENERAL CONSTR, INC.
FROM (town): BUTTE, MONTANA
AWARD DATE: 9-30-83
DATE WORK STARTED: 2-27-84
PROBABLE COMPLETION DATE: 10-1-85
NO. DAYS WORKED PER WEEK: 1 TO 5
NO. SHIFTS PER DAY: 2
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: D.C. KITTELSON
NO. OF ENG. PERSONNEL EMPLOYED: 5

TELEPHONE: 252-4138 & 639-2429
ADDRESS: P.O. BOX 642
LODGEGRASS, MONT.

GENERAL: PROGRESS POOR. WORK IN PROGRESS CONSISTED OF EROSION CONTROL, CRUSHING, HAULING & STOCKPILING AGGREGATES. ITEMS & PERCENTS COMPLETE ARE AS FOLLOWS: MISC. 79%; GRADING 95%; SEEDING 22%; DRAINAGE 94%; SURFACING 7%; STRUCTURES 83%. ENGINEERING PERSONNEL ARE WORKING IN OFFICE & INSPECTING WORK.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: JAN-31, 1985

F-SD-90-9(62)543

PROJECT NO.: F-24-1(2)0 W.2

PROJ. NAME: Wyola South

LENGTH: 5.8 miles

COUNTY: Big Horn

CONTRACT TIME: 220 W.D.

ORDER TO PROCEED DATE: 8-29-83

% COMPLETE: 55

% TIME USED: 71

NO. MEN EMPLOYED: 0

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 7,977,895.95

CONTRACTOR: Hibbe Constr Co INC

FROM (town): Great Falls, MT.

AWARD DATE: 8-26-83

DATE WORK STARTED: 4-9-84

PROBABLE COMPLETION DATE: 8-15-85

NO. DAYS WORKED PER WEEK: 0

NO. SHIFTS PER DAY: 0

NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: SCHARF

NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 343-2501

ADDRESS: Box 366
Wyola, MT.

GENERAL: No Work by the Contractor - Winter Shut-down

2 & 4 person Engineering crew spent the reporting period checking field notes.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Jan 31, 1985

PROJECT NO.: F-ID-90-9(38)5494L
PROJ. NAME: Wye Line North
LENGTH: 5.2 Miles
COUNTY: Big Horn
CONTRACT TIME: 220 W.D.
ORDER TO PROCEED DATE: 8-5-83
% COMPLETE: 58
% TIME USED: 71
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 7,261,180.56
CONTRACTOR: Hilde Const Co Inc.
FROM (town): Great Falls, Mt.
AWARD DATE: 8-5-83
DATE WORK STARTED: 9-6-83
PROBABLE COMPLETION DATE: 6-15-85
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Jensen
NO. OF ENG. PERSONNEL EMPLOYED: 4

TELEPHONE: 343-2501
ADDRESS: Box 366
Wyola, Mt

GENERAL: No work by the Contractor - Winter shutdown

A 4 person engineering crew spent the reporting period checking field notes

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: JANUARY 31, 1985

PROJECT NO.: F-RTF-HES 28-2 (11) 82
PROJ. NAME: BOYD SOUTH
LENGTH: 8.6 MILES
COUNTY: CARBON
CONTRACT TIME: 80 WORKING DAYS
ORDER TO PROCEED DATE: 8-1-84
% COMPLETE: 91
% TIME USED: 59
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE: N/A

CONTRACT AMOUNT: $ 1,641,073.57
CONTRACTOR: REHBEIN EXCAVATION INC
FROM (town): LINO LAKES, MINN.
AWARD DATE: JULY 6, 1984
DATE WORK STARTED: JULY 18, 1984
PROBABLE COMPLETION DATE: 6-1-85
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: N/A

EFFECTIVE OPENING DATE: N/A

PROJECT MANAGER: G.M. LORAN
NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 248-3827
ADDRESS: 424 MOREY ST, P.O. BOX 20137
BILLINGS, MONT. 59104

GENERAL: NO WORK WAS DONE ON THIS PROJECT FOR THIS REPORTING PERIOD, THIS PROJECT BEING UNDER WINTER SHUT DOWN. ALL ITEMS EXCEPT TRAFFIC CONTROL, CHIP SEALING, AND FINAL STRIPING ARE 100% COMPLETE.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 1-31-85

PROJECT NO.: F-FLH-BAF 37-1(3)XX.1
PROJ. NAME: CROW AGENCY - BUSBY
LENGTH: 8.7 MILES
COUNTY: BIG HORN
CONTRACT TIME: 160 W.D. + 6 EXT. = 166
ORDER TO PROCEED DATE: 7-30-84
% COMPLETE: 71
% TIME USED: 45
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $6,365,493.09
CONTRACTOR: E.H. OFTEDAL & SONS, INC.
FROM (town): MILES CITY
AWARD DATE: 7-6-84
DATE WORK STARTED: 7-23-84
PROBABLE COMPLETION DATE: 7-31-85
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: H. OTTMAN
NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 245-9802
ADDRESS: BILLINGS

GENERAL: THE CONTRACTOR DION'T WORK ON THIS PROJECT THIS MONTH.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 5130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: January 30, 1985

PROJECT NO.: F 57-3(09)121
PROJ. NAME: Winnett-West
LENGTH: 9.1 Miles
COUNTY: Fergus/Petroleum
CONTRACT TIME: 160 Working Days
ORDER TO PROCEED DATE: 8/26/83
% COMPLETE: 97
% TIME USED: 86
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 5,517,998.81
CONTRACTOR: Hilde Const. Co. Inc.
FROM (town): Great Falls, Montana
AWARD DATE: 8/5/83
DATE WORK STARTED: August 30, 1983
PROBABLE COMPLETION DATE: 7/1/85
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Passow
NO. OF ENG. PERSONNEL EMPLOYED: 1-5

TELEPHONE: 538-8731
ADDRESS: P.O.Box 491
Lewistown, Montana

GENERAL: Seal and Cover final striping remain to be completed in the 1985 Construction season.

A one to five man engineering crew is working on project final.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Jan. 31, 1985

PROJECT NO.: F63-1(3)10
PROJ. NAME: N. of Harlowton - North
LENGTH: 8.7 Miles
COUNTY: Wheatland
CONTRACT TIME: 100 W.D.
ORDER TO PROCEED DATE: 04-16-84
% COMPLETE: 100
% TIME USED: 96
NO. MEN EMPLOYED:

CONTRACT AMOUNT: $1,955,038.60
CONTRACTOR: Empire Sand & Gravel Co., Inc.
FROM (town): Billings
AWARD DATE: 01-30-84
DATE WORK STARTED: 03-01-84
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE: 10-05-84
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 10-11-84
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Dale DeVore
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 538-8731
ADDRESS: P.O. Box 491
Lewistown, Mt. 59457

GENERAL: Work is 100% complete on this project. Most of the final estimate and supporting data has been submitted to the District Office.

Final has been submitted to Helena. This is the final report.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: JANUARY 31, 1985

PROJECT NO.: M 1002 (8)
PROJ. NAME: RIMROCK ROAD
LENGTH: 0.39 MILES
COUNTY: YELLOWSTONE
CONTRACT TIME: 90 WORKING DAYS
ORDER TO PROCEED DATE: 4-16-84
% COMPLETE: 98
% TIME USED: 100
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE: N/A

CONTRACT AMOUNT: $ 857,351.55
CONTRACTOR: BARRY O'LEARY INC.
FROM (town): BILLINGS MONT
AWARD DATE: NOVEMBER 7, 1983
DATE WORK STARTED: MARCH 14, 1984
PROBABLE COMPLETION DATE: MAY 15, 1985
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: N/A

EFFECTIVE OPENING DATE: N/A

PROJECT MANAGER: G.M. LORAN
NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 248-3827
ADDRESS: 424 MOREY ST, P.O. BOX 20437
BILLINGS, MONT. 59104

GENERAL: THIS PROJECT IS UNDER WINTER SHUT DOWN. NO WORK WAS DONE ON THIS PROJECT FOR THIS REPORTING PERIOD. ALL ITEMS EXCEPT 400 FT. OF BIT. ASPHALT CURB AND SOME STRIPING TO BE DONE OVER, ARE 100 % COMPLETE

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 1-29-85

PROJECT NO.: M1004(8) & HES 4141(10)
PROJ. NAME: GRAND AVE-8TH ST. W. & VARIOUS LOCATIONS - BLGS
LENGTH: 0.00 MILES
COUNTY: YELLOWSTONE
CONTRACT TIME: By April 1, 1985
ORDER TO PROCEED DATE: 10-11-84
% COMPLETE: 30%
% TIME USED: ~
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE: ~

CONTRACT AMOUNT: $ 71,063.00
CONTRACTOR: MIDLAND ELECTRIC CO, INC.
FROM (town): BILLINGS
AWARD DATE: 9-28-84
DATE WORK STARTED: 10-29-84
PROBABLE COMPLETION DATE: 4-1-85
NO. DAYS WORKED PER WEEK: ~
NO. SHIFTS PER DAY: ~
NO. HOURS PER SHIFT: ~

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: ~
EFFECTIVE OPENING DATE: ~
PROJECT MANAGER: DAVID P SCHUMAN
NO. OF ENG. PERSONNEL EMPLOYED: 2
TELEPHONE: 245-9802
ADDRESS: DEPT. OF HIGHWAYS
BILLINGS, MT.

GENERAL: THE CONTRACTOR DID NOT WORK ON THE PROJECT THIS REPORTING PERIOD.
ITEMS & PERCENTAGES REMAIN THE SAME, ELECTRICAL ITEMS ARE 35% COMPLETE, SURFACING ITEMS ARE 60% COMPLETE, DRAINAGE ITEMS ARE 95% COMPLETE, CONCRETE ITEMS ARE 100% COMPLETE, STRIPING & SIGNING ITEMS ARE 25% COMPLETE, & MISC. ITEMS ARE 30% COMPLETE.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 1-30-85

PROJECT NO.: M 1018 (6)
PROJ. NAME: 4th AVE. & 31ST ST.
LENGTH: AT INTERSECTION
COUNTY: YELLOWSTONE
CONTRACT TIME: CAL. DATE
ORDER TO PROCEED DATE: 5-9-83
% COMPLETE: 85
% TIME USED: —
NO. MEN EMPLOYED: _____
ACTUAL COMPLETION DATE: _____

CONTRACT AMOUNT: $ 42992.00
CONTRACTOR: MIDLAND ELECTRIC CO.
FROM (town): BILLINGS
AWARD DATE: 5-9-83
DATE WORK STARTED: 11-7-83
PROBABLE COMPLETION DATE: _____
NO. DAYS WORKED PER WEEK: _____
NO. SHIFTS PER DAY: _____
NO. HOURS PER SHIFT: _____

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____
EFFECTIVE OPENING DATE: _____
PROJECT MANAGER: K. HARTMAN
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 252-6158
ADDRESS: BILLINGS

GENERAL: NO WORK HAS BEEN DONE THIS REPORTING PERIOD.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 1-29-85

PROJECT NO.: HES 1004(7)
PROJ. NAME: GRAND AVE & 13TH ST. W.
LENGTH: 0.00 MILES
COUNTY: YELLOWSTONE
CONTRACT TIME: BY JUNE 26, 1985
ORDER TO PROCEED DATE: _____
% COMPLETE: 0
% TIME USED: ~
NO. MEN EMPLOYED: ~
ACTUAL COMPLETION DATE: ~

CONTRACT AMOUNT: $ 189,291.80
CONTRACTOR: BARRY O'LEARY, INC.
FROM (town): BILLINGS
AWARD DATE: 1-3-85
DATE WORK STARTED: ~
PROBABLE COMPLETION DATE: 6-26-85
NO. DAYS WORKED PER WEEK: ~
NO. SHIFTS PER DAY: ~
NO. HOURS PER SHIFT: ~

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: ~
EFFECTIVE OPENING DATE: ~
PROJECT MANAGER: DAVID P SCHUMAN
NO. OF ENG. PERSONNEL EMPLOYED: ~
TELEPHONE: 245-9802
ADDRESS: DEPT. OF HIGHWAYS
BILLINGS, MT.

GENERAL: THE CONTRACT WAS AWARDED TO BARRY O'LEARY, INC., ON JANUARY 3, 1985. THE CONTRACTOR HAS NOT INDICATED WHEN HE WILL START WORK.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 5130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: January 30, 1985

PROJECT NO.: RS 236-1(6)32
PROJ. NAME: Winifred--P.N.Ferry
LENGTH: 17.0 Miles
COUNTY: Fergus
CONTRACT TIME: 48 Working Days
ORDER TO PROCEED DATE: July 30, 1984
% COMPLETE: 100
% TIME USED: 94
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 304,782.20
CONTRACTOR: Wickens Construction Inc.
FROM (town): Lewistown, Montana
AWARD DATE: July 6, 1984
DATE WORK STARTED: August 20, 1984
PROBABLE COMPLETION DATE: May 1985
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Passow
NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 538-8731
ADDRESS: P.O.Box 491
Lewistown, Montana

GENERAL: Final inspection will be delayed until after spring breakup as per County Commissioners request.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 1-30-85

PROJECT NO.: BR 9056 (8) DATE SURVEY AUTHORIZED: 1-20-84

PROJ. NAME: DUCK CREEK BR. DATE WORK STARTED: 10-31-84

LENGTH: - ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: K. HARTMAN TELEPHONE: 252-4138

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 10

EXCESSIVE ICE ON RIVER

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Billings

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: Jan. 31, 1985

PROJECT NO.: BR 9054 (3) DATE SURVEY AUTHORIZED: 04-20-84

PROJ. NAME: Musselshell River Bridge DATE WORK STARTED: 09-06-84

LENGTH: 1 Mile ESTIMATED COMPLETION DATE: 2-15-85

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Dale DeVore TELEPHONE: 538-8731

NO. PERSONNEL ASSIGNED: 0-4 % COMPLETE: 95

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BILLINGS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 1-30-85

PROJECT NO.: BR 9049 (4) YEL. RIVER BR. DATE SURVEY AUTHORIZED: 5-8-84

PROJ. NAME: S.E. OF GREYCLIFF DATE WORK STARTED: 6-12-84

LENGTH: — ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: K. HARTMAN TELEPHONE: 252-4138

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 55

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BILLINGS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 1-30-85

PROJECT NO.: BR 9048 (7) DATE SURVEY AUTHORIZED: 12-20-83

PROJ. NAME: STILLWATER RIVER BR. DATE WORK STARTED: 2-22-84

LENGTH: — ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: K. HARTMAN TELEPHONE: 252-4138

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 75

EXCESSIVE ICE ON RIVER

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Billings

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: Jan. 31, 1985

PROJECT NO.: RS 551-1(1) 0 DATE SURVEY AUTHORIZED: 02-21-89

PROJ. NAME: Geyer-North DATE WORK STARTED: 11-19-84

LENGTH: 6.6 Miles ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Dale DeVore TELEPHONE: 538-8731

NO. PERSONNEL ASSIGNED: 0-9 % COMPLETE: 30

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Billings

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: Jan. 31, 1985

PROJECT NO.: RS 426-2(1) 0 DATE SURVEY AUTHORIZED: _____

PROJ. NAME: Handover Road DATE WORK STARTED: 10-16-84

LENGTH: 7 Miles ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Dale DeVore TELEPHONE: 538-8731

NO. PERSONNEL ASSIGNED: 0-3 % COMPLETE: 95

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: 5130

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: January 30,1985

PROJECT NO.: RS 297-1(1)24 DATE SURVEY AUTHORIZED: 10/7/82

PROJ. NAME: Hedgesville-North DATE WORK STARTED: 11/15/82

LENGTH: 8.0 Miles ESTIMATED COMPLETION DATE: N/A

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Passow TELEPHONE: 538-8731

NO. PERSONNEL ASSIGNED: 4-5 % COMPLETE: 80

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: 5130

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: January 30, 1985

PROJECT NO.: RS 236-1(7)0 DATE SURVEY AUTHORIZED: November 7, 1984

PROJ. NAME: Hilger-Winifred DATE WORK STARTED: _____

LENGTH: 24.12 ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Passow TELEPHONE: 538-8731

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 0

Work will begin when crew becomes available.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Billings

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: JAN 31 1985

PROJECT NO.: DRF-48-1(7)5 DATE SURVEY AUTHORIZED: _____

PROJ. NAME: Low Line Rd. 5 Mi North of Hardin DATE WORK STARTED: 1-3-85

LENGTH: 0.1 MILE ESTIMATED COMPLETION DATE: 1-31-85

DATE SUBMITTED TO DISTRICT: 1-25-85

PROJECT MANAGER: SCHANK TELEPHONE: 383-2501

NO. PERSONNEL ASSIGNED: 2 % COMPLETE: 100

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Billings

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: Jan. 31, 1985

PROJECT NO.: F 63-2(2)19 DATE SURVEY AUTHORIZED: _____

PROJ. NAME: Judith Gap - Moore DATE WORK STARTED: 12-03-84

LENGTH: 10 Miles ESTIMATED COMPLETION DATE: 04-5-84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Dale DeVore TELEPHONE: 538-8731

NO. PERSONNEL ASSIGNED: 0-5 % COMPLETE: 10

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: January 30, 1985

PROJECT NO.: RTF-HES 57-1(10)88 DATE SURVEY AUTHORIZED: Jan.21, 1985

PROJ. NAME: 5 Miles East of Lew. East DATE WORK STARTED: Jan. 24, 1985

LENGTH: _____ ESTIMATED COMPLETION DATE: Feb. 4, 1985

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Passow TELEPHONE: 538-8731

NO. PERSONNEL ASSIGNED: 1 to 4 % COMPLETE: 75

Staking R/W for utility relocation.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: 5130

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: January 30, 1985

PROJECT NO.: F 57-3(15) 67 DATE SURVEY AUTHORIZED: Oct.12, 1983

PROJ. NAME: Moore-Lewistown DATE WORK STARTED: Nov.15,1983

LENGTH: 14.0 Miles ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Passow TELEPHONE: 538-8731

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: 100

Additional Info Requested By Design Section.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BILLINGS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 1-29-85

PROJECT NO.: F 53-1(6)6 DATE SURVEY AUTHORIZED: 12-5-83

PROJ. NAME: BILLINGS-BROADVIEW DATE WORK STARTED: 1-10-84

LENGTH: 28.4 MILES ESTIMATED COMPLETION DATE: 3-29-85

DATE SUBMITTED TO DISTRICT: 12-5-83

PROJECT MANAGER: DAVID P. SCHUMAN TELEPHONE: 245-9802

NO. PERSONNEL ASSIGNED: 3 % COMPLETE: 36

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: 5130

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: January 30, 1985

PROJECT NO.: F 14-4(01) 139 DATE SURVEY AUTHORIZED: May 22, 1984

PROJ. NAME: Lavina West DATE WORK STARTED: August 23, 1984

LENGTH: 8.3 Miles ESTIMATED COMPLETION DATE: Jan. 15, 1985

DATE SUBMITTED TO DISTRICT: Jan. 15, 1985

PROJECT MANAGER: Passow TELEPHONE: 538-8731

NO. PERSONNEL ASSIGNED: 4 - 5 % COMPLETE: 100

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Billings

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: JAN 31-85

PROJECT NO.: ER-94-2(24)61 DATE SURVEY AUTHORIZED: _____

PROJ. NAME: Hysham East & West DATE WORK STARTED: 1-17-85

LENGTH: 17.3 MILES ESTIMATED COMPLETION DATE: 3-31-85

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: SCHRAK TELEPHONE: 343-2501

NO. PERSONNEL ASSIGNED: 5 % COMPLETE: 35

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Billings

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: JAN-31-85

PROJECT NO.: ER-94-1(49)47 DATE SURVEY AUTHORIZED: _____

PROJ. NAME: Custer Interchange DATE WORK STARTED: 1-10-85

LENGTH: East 10.7 Miles ESTIMATED COMPLETION DATE: 2-29-85

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: SCHRAK TELEPHONE: 343-2501

NO. PERSONNEL ASSIGNED: 5 % COMPLETE: 45

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BILLINGS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: JAN 31, 1985

PROJECT NO.: IR 94-1(48)7 DATE SURVEY AUTHORIZED: 5-23-84

PROJ. NAME: HUNTLEY-POMPEYS PILLAR DATE WORK STARTED: 12-19-84

LENGTH: 17.2 MILES ESTIMATED COMPLETION DATE: 3-1-85

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: D.C. KITTELSON TELEPHONE: 252-4138

NO. PERSONNEL ASSIGNED: 4 % COMPLETE: 85%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BILLINGS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 1-31-85

PROJECT NO.: IR 94-1(47)0 DATE SURVEY AUTHORIZED: 5-23-84

PROJ. NAME: PINE HILLS INTCHGE EAST DATE WORK STARTED: 12-17-84

LENGTH: 6.9 MILES ESTIMATED COMPLETION DATE: 2-8-85

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: H. OTTMAN TELEPHONE: 245-9802

NO. PERSONNEL ASSIGNED: 5 % COMPLETE: 60

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: BILLINGS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 1-29-85

PROJECT NO.: I 90-8(77)455 DATE SURVEY AUTHORIZED: Oct. 1984

PROJ. NAME: JOHNSON LANE - INTERCHANGE DATE WORK STARTED: 11-9-84

LENGTH: 0.00 MILES - INTERCHANGE ESTIMATED COMPLETION DATE: 2-1-85

DATE SUBMITTED TO DISTRICT: Oct. 1984

PROJECT MANAGER: DAVID P. SCHUMAN TELEPHONE: 245-9802

NO. PERSONNEL ASSIGNED: 6 % COMPLETE: 93

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BILLINGS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 1-30-85

PROJECT NO.: IR90-8(101)427 DATE SURVEY AUTHORIZED: 5-23-84

PROJ. NAME: LAUREL E. & W. DATE WORK STARTED: 11-19-84

LENGTH: 18.5 MILES ESTIMATED COMPLETION DATE:

DATE SUBMITTED TO DISTRICT: 1-14-85

PROJECT MANAGER: K. HARTMAN TELEPHONE: 252-4138

NO. PERSONNEL ASSIGNED: 3 % COMPLETE: 100

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BILLINGS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 1-31-85

PROJECT NO.: IR 90-8(100)401 DATE SURVEY AUTHORIZED: 11-23-84

PROJ. NAME: COLUMBUS EAST & WEST DATE WORK STARTED: 11-29-84

LENGTH: 17.15 MILES ESTIMATED COMPLETION DATE: 3-1-85

DATE SUBMITTED TO DISTRICT: 1-21-85

PROJECT MANAGER: G M. LORAN TELEPHONE: 248-3827

NO. PERSONNEL ASSIGNED: 3 % COMPLETE: 65

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: BILLINGS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 1-30-85

PROJECT NO.: IR90-8(99)393 DATE SURVEY AUTHORIZED: 5-23-84

PROJ. NAME: SPRINGTIME INT. WEST, DATE WORK STARTED: 11-29-84

LENGTH: 7.6 MILES ESTIMATED COMPLETION DATE:

DATE SUBMITTED TO DISTRICT: 1-3-85

PROJECT MANAGER: K. HARTMAN TELEPHONE: 252-4138

NO. PERSONNEL ASSIGNED: 3 % COMPLETE: 100

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DIRECT PARTICIPATION

FEDERAL HIGHWAY ADMINISTRATION

November 30, 1984

MONTHLY PROGRESS REPORT
DIRECT FEDERAL CONSTRUCTION
MONTANA

PROJECT	LOCATION	LENGTH	TYPE WORK	PERCENT TIME USED	% WORK COMPLETED AND ESTIMATED COMPLETION DATE	CONTRACTOR AND CONTRACT AMOUNT
GLAC 10(1), 200(1) & 909(1)	Cascade & Teton Co.	3.086	Bituminous paving (I000)	83.3%	96.7% 06/11/85	American Asphalt, Inc. $ 447,041.00
OM-AD 18(11)	Cascade & Teton Co.	22.600	Crushed Aggregate Surfacing	55.8	73.0% 11/01/84	Maronick Const. Co., Inc. $ 558,080.00